Sl. No.	Description of Item	Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
39	KSRB 7.10 : Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using double track window frame section of size 61.85x31.75mm. with 1.2mm thick, bottom section weight 0.695 kg/m, sides and top sections 1.3 mm. thick weight 0.659 kg/m; and shutter comprising top and bottom section of size 40mmx18mm, 1.25mm thick 0.417 kg /m, shutter outer side 40mmx18mm, 1.25mm thick weight 0.417 kg/m, shutter interlock section 40mmx26.7mm, 1.1mm thick, weight 0.469 kg/m. the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; and providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted in the assembled frame stiffened with end clips at corners angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be with necessary steel screws, raul plugs, or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar, aluminium sections pretreated for removal of any Specification No. KBS using aluminium section anodized to 12 - 15 microns.									
Gents Change Room										
W	Sqm	1	1.22		1.33	1.62				
W1	Sqm	1	1.51		1.27	1.92				
V	Sqm	1	2.48		0.60	1.49				
Ladies Change Room										
W	Sqm	1	1.56		1.30	2.03				
W1	Sqm	1	1.62		1.30	2.11				
V	Sqm	1	1.90		0.60	1.14				
Toilet Room										
V	Sqm	2	2.73		0.60	3.28				
						Total Executed Quantity	**13.58**			
						Schedule B quantity	**8.10**			
						Quantity Upto 125%	**10.13**	**4653.35**	**47116.00**	
						Quantity Above 125%	**3.45**	**4611.90**	**15927.00**	
40	KSRB 7.9 : Providing and fixing M.S.grill work for windows and ventilators Weighing 21 kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM complete as per specifications.									
Dress room	Kg									
W		1				34.07				
			1.22*1.33*21=34.07							
W1		1				40.27				
			1.51*1.27*21=40.27							
V		1				31.25				
			2.48*0.6*21=31.25							
Room 2	Kg									
W		1				42.59				
			1.56*1.3*21=42.59							
W1		1				44.23				
			1.62*1.3*21=44.23							
V		1				23.94				
			1.9*0.6*21=23.94							
Toilet Room	Kg									
V		2				68.80				
			2*2.73*0.6*21=68.80							
						Total Executed Quantity	**285.14**			
						Schedule B quantity	**202.50**			
						Quantity Upto 125%	**253.13**	**103.63**	**26232.00**	
						Quantity Above 125%	**32.02**	**103.63**	**3319.00**	
41	KSRB 10-3 : Providing and laying integral cement based waterproofing treatment including preparation of surface as required for treatment of roofs, balconies, terraces etc., consisting of following application. (a) Applying and grouting a slurry coat of neat cement using 2.75 kg/sqm of cement admixed with proprietary water proofing compound conforming to IS:2645 over the RCC slab after cleaning the surface before treatment. (b) Laying cement concrete using broken brick bats 25mm to 100mm size with 50% of cement mortar 1:5 admixed with proprietary water proofing compound conforming IS:2645 over 20mm thick layer of cement mortar 1:5 admixed with proprietary water proofing compound to required slope and treating similarly the adjoining walls upto 300mm height including rounding off junctions of walls and slabs. (c) After two days of proper curing, applying a second coat of cement lurry admixed with proprietary water proofing compound (d) Finishing the surface with 20mm thick jointless cement mortar of mix 1:4 admixed with proprietary water proofing compound and finally finishing the surface with trowel and neat cement slurry and making of 300x300mm square. (e) The whole terrace so finished shall be flooded with water for a minimum period of two weeks for curing and for final test including cost of materials, labour complete as per specifications.									
Ladies Change Room	Sqm	1	7.38	1.40		10.33				
	Sqm	1	3.23	1.85		5.98				
Toilet	Sqm	1	5.61	2.85		15.99				

Sl. No	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
	Gents Change Room	Sqm	1	38.3			38.30			
				Area Taken From Auto Cad Drawing						
						Total Executed Quantity	**70.60**			
						Schedule B quantity	**10.85**			
						Quantity Upto 125%	**13.56**	**1097.34**	**14883.00**	
						Quantity Above 125%	**57.03**	**1084.26**	**61839.00**	
42	KSRB 11-1 : Providing and fixing white vitreous china clay, water closet Indian type (Squatting pan) of size 580mm with footrests, 100mm S or P trap, 10 litre low level, P.V.C flushing cistern (all are approved make) with fittings, C.I / M.S brackets, 32mm diameter flush pipe fittings and clamps, overflow arrangements with specials and 25mm mosquito proof coupling of approved design, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications.									
	Ladies Toilet	Pan	1				1.00			
						Total Executed Quantity	**1.00**	**3824.34**	**3825.00**	
						Schedule B quantity	**1.00**			
43	KSRB 11-6: Providing & fixing white vitreous china clay , water closet European type (Pedestal type , S-Trap) with black solid plastic seat and lid . CP Brass hinges , rubber buffers, 10 litre white glazed / vitreous china clay low level flushing cistern (all are approved make) with fittings C.I. /M.S. Brackets , 40 mm diameter flush bend fittings and clamps over flow arrangement with specials and 25 mm mosquito proof coupling of approved design , painting of fittings and brackets ,cutting and making good the wall and floor wherever required , including cost of materials, labour complete as per specifications.									
	Gents Change Room	Each	1				1.00			
	Ladies Change Room	Each	1				1.00			
	Gents Toilet	Each	1				1.00			
	Ladies Toilet	Each	1				1.00			
						Total Executed Quantity	**4.00**			
						Schedule B quantity	**1.00**			
						Quantity Upto 125%	**1.25**	**5243.48**	**6555.00**	
						Quantity Above 125%	**2.75**	**5243.48**	**14420.00**	
44	KSRB 11-11.4 : Providing and fixing white vitreous china clay, flat back wash basin size 550x400mm with a single 15mm C.P brass pillar tap with C.I / M.S brackets, 32 mm C.P. brass waste of standard pattern, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications.									
	Gents Change Room	Unit	1				1.00			
	Ladies Change Room	Unit	1				1.00			
	Gents Toilet	Unit	2				2.00			
	Ladies Toilet	Unit	2				2.00			
						Total Executed Quantity	**6.00**			
						Schedule B quantity	**2.00**			
						Quantity Upto 125%	**2.50**	**3295.31**	**8239.00**	
						Quantity Above 125%	**3.50**	**3295.31**	**11534.00**	
45	KSRB 11-7.1 : Providing and fixing white vitreous china clay, flat back, lipped front urinal basin of 430x260x350mm with 5 litres PVC automatic flushing cistern, C.I / M.S brackets, standard flush pipe and C.P. brass spreaders with brass unions and G.I. clamps complete painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications.									
	Gents Toilet	Each	2				2.00			
						Total Executed Quantity	**2.00**			
						Schedule B quantity	**1.00**			
						Quantity Upto 125%	**1.25**	**3350.94**	**4189.00**	
						Quantity Above 125%	**0.75**	**3350.94**	**2514.00**	
46	KSRB 13-6.1-2:Providing and fixing in position brass bib cock of approved quality 25 mm dia nominal bore including cost of materials, labour HOM of equipments with all leads complete with specifications									
	Gents Change Room	Each	3				3.00			
	Ladies Change Room	Each	3				3.00			
	Gents Toilet	Each	3				3.00			
	Ladies Toilet	Each	5				5.00			
						Total Executed Quantity	**14.00**			
						Schedule B quantity	**4.00**			
						Quantity Upto 125%	**5.00**	**257.43**	**1288.00**	
						Quantity Above 125%	**9.00**	**257.43**	**2317.00**	
47	Providing and fixing to wall, ceiling and floor unplasticised PVC 6kgs/sqm working pressure with pipe fittings, walll clips etc. and making good the wall , ceiling and floor for sanitary pipe lines including cost of all materials, labour HOM of acquirements and testing complete as per specifications.a) 110 mm dia									
		Rmt	1	10.00			10.00			
						Total Executed Quantity	**10.00**	**473.41**	**4735.00**	
						Schedule B quantity	**10.00**			

Sl. No	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
	Gents Change Room	Sqm	1	38.3			38.30			
				Area Taken From Auto Cad Drawing						
						Total Executed Quantity	**70.60**			
						Schedule B quantity	**10.85**			
						Quantity Upto 125%	**13.56**	**1097.34**	**14883.00**	
						Quantity Above 125%	**57.03**	**1084.26**	**61839.00**	
42	KSRB 11-1 : Providing and fixing white vitreous china clay, water closet Indian type (Squatting pan) of size 580mm with footrests, 100mm S or P trap, 10 litre low level, P.V.C flushing cistern (all are approved make) with fittings, C.I / M.S brackets, 32mm diameter flush pipe fittings and clamps, overflow arrangements with specials and 25mm mosquito proof coupling of approved design, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications.									
	Ladies Toilet	Pan	1				1.00			
						Total Executed Quantity	**1.00**	**3824.34**	**3825.00**	
						Schedule B quantity	**1.00**			
43	KSRB 11-6: Providing & fixing white vitreous china clay , water closet European type (Pedestal type , S-Trap) with black solid plastic seat and lid . CP Brass hinges , rubber buffers, 10 litre white glazed / vitreous china clay low level flushing cistern (all are approved make) with fittings C.I. /M.S. Brackets , 40 mm diameter flush bend fittings and clamps over flow arrangement with specials and 25 mm mosquito proof coupling of approved design , painting of fittings and brackets ,cutting and making good the wall and floor wherever required , including cost of materials, labour complete as per specifications.									
	Gents Change Room	Each	1				1.00			
	Ladies Change Room	Each	1				1.00			
	Gents Toilet	Each	1				1.00			
	Ladies Toilet	Each	1				1.00			
						Total Executed Quantity	**4.00**			
						Schedule B quantity	**1.00**			
						Quantity Upto 125%	**1.25**	**5243.48**	**6555.00**	
						Quantity Above 125%	**2.75**	**5243.48**	**14420.00**	
44	KSRB 11-11.4 : Providing and fixing white vitreous china clay, flat back wash basin size 550x400mm with a single 15mm C.P brass pillar tap with C.I / M.S brackets, 32 mm C.P. brass waste of standard pattern, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications.									
	Gents Change Room	Unit	1				1.00			
	Ladies Change Room	Unit	1				1.00			
	Gents Toilet	Unit	2				2.00			
	Ladies Toilet	Unit	2				2.00			
						Total Executed Quantity	**6.00**			
						Schedule B quantity	**2.00**			
						Quantity Upto 125%	**2.50**	**3295.31**	**8239.00**	
						Quantity Above 125%	**3.50**	**3295.31**	**11534.00**	
45	KSRB 11-7.1 : Providing and fixing white vitreous china clay, flat back, lipped front urinal basin of 430x260x350mm with 5 litres PVC automatic flushing cistern, C.I / M.S brackets, standard flush pipe and C.P. brass spreaders with brass unions and G.I. clamps complete painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications.									
	Gents Toilet	Each	2				2.00			
						Total Executed Quantity	**2.00**			
						Schedule B quantity	**1.00**			
						Quantity Upto 125%	**1.25**	**3350.94**	**4189.00**	
						Quantity Above 125%	**0.75**	**3350.94**	**2514.00**	
46	KSRB 13-6.1-2:Providing and fixing in position brass bib cock of approved quality 25 mm dia nominal bore including cost of materials, labour HOM of equipments with all leads complete with specifications									
	Gents Change Room	Each	3				3.00			
	Ladies Change Room	Each	3				3.00			
	Gents Toilet	Each	3				3.00			
	Ladies Toilet	Each	5				5.00			
						Total Executed Quantity	**14.00**			
						Schedule B quantity	**4.00**			
						Quantity Upto 125%	**5.00**	**257.43**	**1288.00**	
						Quantity Above 125%	**9.00**	**257.43**	**2317.00**	
47	Providing and fixing to wall, ceiling and floor unplasticised PVC 6kgs/sqm working pressure with pipe fittings, walll clips etc. and making good the wall , ceiling and floor for sanitary pipe lines including cost of all materials, labour HOM of acquirements and testing complete as per specifications.a) 110 mm dia									
		Rmt	1	10.00			10.00			
						Total Executed Quantity	**10.00**	**473.41**	**4735.00**	
						Schedule B quantity	**10.00**			

Sl. No	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate ₹	Amount ₹	Remarks
48	Providing and fixing to wall, ceiling and floor unplasticised PVC 6kgs/sqm working pressure with pipe fittings, wall clips etc. and making good the wall , ceiling and floor for sanitary pipe lines including cost of all materials, labour HOM of acquirements and testing complete as per specifications.b) 140 mm dia									
	Underground Drainage System									
		Rmt	2	6.00			12.00			
							Total Executed Quantity	**12.00**	**750.47**	**9006.00**
							Schedule B quantity	**12.00**		
49	Providing and fixing rigid PVC bend of required degree (of approved make) for S.W.R. drainage pipes of approved including lubricating.									
		Each	6				6.00			
							Total Executed Quantity	**6.00**	**567.33**	**3404.00**
							Schedule B quantity	**6.00**		
50	Providing and fixing CI Nahani trap of approved make conforming to ISI specifications and construction of Cistern in CC 1:2:4 as per directions of 12.5cms x 7.5cms (Rate is inclusive of cost of materials and fixtures and conveyanceof materials to work spot)									
	Gents Change Room	Each	2				2.00			
	Ladies Change Room	Each	2				2.00			
	Gents Toilet	Each	5				5.00			
	Ladies Toilet	Each	4				4.00			
							Total Executed Quantity	**13.00**		
							Schedule B quantity	**6.00**		
							Quantity Upto 125%	**7.50**	**310.88**	**2332.00**
							Quantity Above 125%	**5.50**	**310.88**	**1710.00**
51	Providing and laying reinforced cement concrete pipe NP3 of 300mm dia for culverts including pointing ends, and fixing collars with cement mortar 1:2 including cost of all materials, labour, curing complete as per specifications.									
							Item Not Operated			
52	KSRB 12-5.3 : Constructing brick masonry circular type manhole 1.22 m internal dia at bottom, 1.68 m deep and 0.56m dia at top, with table moulded and non modular bricks of class designation 50 in cement mortar 1:4, inside cement plaster 12mm thick with cement mortar 1:3, finished with a floating coat of neat cement, foundation concrete M 10 using 40mm and down size granite metal and making necessary channel in cement concrete M 15 with 20mm and down size granite metal, finished with a floating coat of neat cement, with S.F.R.C. cover and frame (heavy duty, HD-20 grade designation) 560mm internal diameter confirming to IS :12592, total weight length of cover and frame to be not less than 182 kg, fixed in cement concrete M 15 20mm and down size broken granite metal, providing and removing centering, shuttering including cost of materials, labour charges, HOM of mechineries complete as per specifications. (Excavation, footrests and 12mm thick cement plaster on the external surface shall be paid seperately)									
		No.	3				3.00			
							Total Executed Quantity	**3.00**		
							Schedule B quantity	**1.00**		
							Quantity Upto 125%	**1.25**	**31980.07**	**39976.00**
							Quantity Above 125%	**1.75**	**31980.07**	**55966.00**
53	KSRB 12-8.3 : Constructing brick masonry inspection chamber 600x850mm, and 450mm depth, (clear inside dimension) for pipeline with three or more inlets, using table moulded non-modular bricks of class designation 50 in cement mortar 1:5, C.I cover with frame (light duty) 455x610mm internal dimensions, total weight of cover with frame to be not less than 38 kg (weight of cover 23kg and weight of frame 15 kg) R.C.C. top slab with cement concrete M 15 with 20mm and downsize granite metal , foundation concrete M 5 with 40mm and downsize granite metal inside plastering 12mm thick with cement mortar 1:3, finished smooth with a floating coat of cement on walls and bed concrete complete as per standard design including cost of materials, labour charges, curing complete as per specifications.									
							Item Not Operated			
54	Providing and fixing CPVC pipes confirming to IS 15778 , having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mt spacing . This includes jointing of pipes and fittings with one stepCPVC Solvent cement and cost of cutting chases and making good the same including testing of joints complete (concealed work including cutting chasea and good the walls etc.) 32mm dia									
							Item Not Operated			
55	Providing and fixing CPVC pipes confirming to IS 15778 , having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mt spacing . This includes jointing of pipes and fittings with one stepCPVC Solvent cement and cost of cutting chases and making good the same including testing of joints complete (concealed work including cutting chasea and good the walls etc.) 25mm dia									
		Rmt	1	30.00			30.00			
		Rmt	1	30.00			30.00			
		Rmt	1	30.00			30.00			
		Rmt	1	30.00			30.00			
		Rmt	1	30.00			30.00			
		Rmt	1	30.00			30.00			
		Rmt	1	30.00			30.00			
		Rmt	1	30.00			30.00			

Sl No	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
		Rmt	1	30.00			30.00			
		Rmt	1	30.00			30.00			
		Rmt	1	30.00			30.00			
		Rmt	1	20.00			20.00			
						Total Executed Quantity	**350.00**			
						Schedule B quantity	**15.00**			
						Quantity Upto 125%	**18.75**	**195.25**	**3661.00**	
						Quantity Above 125%	**331.25**	**195.25**	**64678.00**	
56	KSRB-13-6.2-4 Providing and fixing in position brass stop cock of approved quality 32mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications.(									
		Each	21				21.00			
						Total Executed Quantity	**21.00**			
						Schedule B quantity	**6.00**			
						Quantity Upto 125%	**7.50**	**151.62**	**1138.00**	
						Quantity Above 125%	**13.50**	**151.62**	**2047.00**	
57	Providing and fixing in position brass gate valve with C.I. Wheel of approved quality (screed end) 5 mm nominal bore including cost of all materials , labour , HOM of equipments ith all lead , complete as per specifications									
		Nos	1				1.00			
						Total Executed Quantity	**1.00**	**905.36**	**906.00**	
						Schedule B quantity	**1.00**			
58	KSRB 2 - 2.1: Earthwork excavation for foundation of buildings, culverts, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m.and above in width, in ordinary soil not exceeding 1.5m.in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications.									
		Cum	1	30.00	1.00	0.6	18.00			
		Cum	1	5.00	1.00	0.6	3.00			
						Total Executed Quantity	**21.00**	**326.15**	**6850.00**	
						Schedule B quantity	**229.89**			
59	KSRB 12-1.2 : Providing and laying in position to required level or slope 150mm internal diameter salt glazed stoneware pipes grade A and jointing with stiff mixture of cement mortar in proportion of 1:1, testing of pipes and joints, including cost of materials, labour charges complete as per specifications. Specification									
		Rmt	1	30.00			30.00			
		Rmt	1	5.00			5.00			
						Total Executed Quantity	**35.00**			
						Schedule B quantity	**6.00**			
						Quantity Upto 125%	**7.50**	**401.41**	**3011.00**	
						Quantity Above 125%	**27.50**	**401.41**	**11039.00**	
60	Refilling available earth around the pipeline, cables in layers not exceeding 20 cms in depth, compacting each deposited layer by ramming after watering with lead upto 50 m and lift upto 1.5m including cost of all labour complete as per specifications.									
		Cum	1	30.00	1.00	0.6	18.00			
		Cum	1	5.00	1.00	0.6	3.00			
						Total Executed Quantity	**21.00**	**131.99**	**2772.00**	
						Schedule B quantity	**24.00**			
61	Providing stoneware gully trap of approved quality and make fixing inm-15 and plastering with CM 1:3 wherever necessary. (Rate includes cost of all materials, fixtures and lead). (15cms x10cms)									
		Each	2				2.00			
						Total Executed Quantity	**2.00**	**305.42**	**611.00**	
						Schedule B quantity	**2.00**			
62	KSRB - 13-3-6 Providing and fixing in trenches galvanised medium grade 50mm dia nominal bore with all fittings (earth work in trenches to be measured and paid for seperately) including cost of all materials, labour charges,HOM of equipments and testing complete as per specifications (From Sump to OHT)(									
						Item Not Operated				
63	KSRB - 13-7-1.4 Providing and fixing 50mm dia nominal bore gun metal non-return valve horizontal type of approved make including cost of all materials,labour charges,HOM of equipments and testing complete as per specifications									
		No.	5				5.00			
						Total Executed Quantity	**5.00**			
						Schedule B quantity	**2.00**			
						Quantity Upto 125%	**2.50**	**1450.76**	**3627.00**	
						Quantity Above 125%	**2.50**	**1450.76**	**3627.00**	
64	KSRB - 13-11.1 Providing and placing on terrace , polyethylene water storage tanks (1000 ltr capacity)									
		No.	2				2.00			
						Total Executed Quantity	**2.00**			
						Schedule B quantity	**1.00**			
						Quantity Upto 125%	**1.25**	**7447.98**	**9310.00**	
						Quantity Above 125%	**0.75**	**7447.98**	**5586.00**	

Sl. No	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
65	Earthwork excavation for foundation of structures as per drawings and technical specification, including setting out, construction of shoring and bracing, removal of stumps and other deleterious matter, dressing of sides and bottom, backfilling the excavation earth to the extent required and utilising /transporting the remaining earth locally upto1.0kms lead - Ordinary Rock (not required blasting)- Manual means									
	Item Not Operated									
66	Providing and laying in position plain cement concrete of mix 1:3:6 with OPC Cement @220kgs with 40mm and down size graded granite metal coarse aggregate @0.892 cum and fine aggregates @0.465 cum machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, 110M of machinery, curing complete as per specifications . Specification									
	Item Not Operated									
67	KSRB 4-4.1 Extra for use of water proofing compound in Cement concrete of mix 1:1:2, at one kg of compound per bag of cement.									
	Item Not Operated									
68	KSRB 15-3.10: Providing 20 mm thick cement plaster in single coat with CM 1:3 to stone masonry / concrete surface including rounding off corners wherever required smooth rendering: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specification									
	Item Not Operated									
69	Providing and fixing MS door for sump including cost of labour, materials and one coat of primer paint and two coats of enamel painting etc, as directed by the engineer in charge of work									
	Item Not Operated									
70	Supplying, installing, testing and commissioning of Submersible Pump (2 HP/1.5KW 25 STAGE) of adequate HP capable of giving required discharge at suitable head to work on 1 phase 50Hz 400/400 V with necessary unions, flanges, foundations bolts RCC footing etc., complete with25meter head with 1.0lps conditions. (1no. working and 1no. Standby). Make=Kirlosker (Basicv rate 19000 Taxes 5.50% = 20000) Sump to Over Head tank & Bio Medical Chamber TO IC (MATERIAL COMPONENTS									
	Item Not Operated									
71	Open Conduit System Supplying heavy gauge PVC conduit pipe .....dia ..... mm thick confirming to IS 2509 with suitable size bends, junction boxes, adhesive paste etc., and fixing using inverted wood plugs in case of RCC ceiling and RCC wall / stone structure or rawl plugs in case of brick walls and cement plastering the damaged portion using heavy gauge saddles at an interval of 700mm using NF screws. 19/20mm dia 2mm thick									
		Mtr		75.00			75.00			
						Total Executed Quantity	**75.00**	**50.50**	**3788.00**	
						Schedule B quantity	**170.00**			
72	Open Conduit System Supplying heavy gauge PVC conduit pipe .....dia ..... mm thick confirming to IS 2509 with suitable size bends, junction boxes, adhesive paste etc., and fixing using inverted wood plugs in case of RCC ceiling and RCC wall / stone structure or rawl plugs in case of brick walls and cement plastering the damaged portion using heavy gauge saddles at an interval of 700mm using NF screws.b) 25mm dia 2mm thick									
		Mtr		45.00			45.00			
						Total Executed Quantity	**45.00**	**65.65**	**2955.00**	
						Schedule B quantity	**55.00**			
73	Concealed Conduit System: Supplying heavy guage PVC conduit pipe ...mm dia ...mm thick confirmingto IS 2509 with suitable size bends, Metal/PVCjunction boxes, adhesive paste etc, and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures run with 18SWG GI fish wire where ever necessary.(Page No. 2, Item No.1.2.1 & 1.2.2)a) 19/20mm dia 2mm thicka) 19/20mm dia 2mm thick									
		Mtr		440.00			440.00			
						Total Executed Quantity	**440.00**			
						Schedule B quantity	**40.00**			
						Quantity Upto 125%	**50.00**	**40.40**	**2020.00**	
						Quantity Above 125%	**390.00**	**40.40**	**15756.00**	
74	Concealed Conduit System: Supplying heavy guage PVC conduit pipe ...mm dia ...mm thick confirmingto IS 2509 with suitable size bends, Metal/PVCjunction boxes, adhesive paste etc, and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures run with 18SWG GI fish wire where ever necessary.(Page No. 2, Item No.1.2.1 & 1.2.2)a) 19/20mm dia 2mm thickb) 25mm dia 2mm thick									
		Mtr		288.00			288.00			
						Total Executed Quantity	**288.00**			
						Schedule B quantity	**60.00**			
						Quantity Upto 125%	**75.00**	**53.53**	**4015.00**	
						Quantity Above 125%	**213.00**	**53.53**	**11402.00**	
75	Groove Cutting : Supplying heavy guage PVC conduit pipe ...mm dia ...mm thick with suitable size bends, Metal/PVCjunction boxes, adhesive paste etc, by groove cutting in wall and fixing by using U or J hooks and cement plastering up to the wall surface and run with 18SWG GI fish wire through out the conduit where ever necessary.a) 19/20mm dia 2mm thick									
		Mtr		150.00			150.00			
						Total Executed Quantity	**150.00**			
						Schedule B quantity	**45.00**			
						Quantity Upto 125%	**56.25**	**51.51**	**2898.00**	
						Quantity Above 125%	**93.75**	**51.51**	**4830.00**	

Sl. No	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
76	Groove Cutting : Supplying heavy guage PVC conduit pipe ...mm dia ...mm thick with suitable size bends, Metal/PVC junction boxes, adhesive paste etc, by groove cutting in wall and fixing by using U or J hooks and cement plastering up to the wall surface and run with 18SWG GI fish wire through out the conduit where ever necessary.b) 25mm dia 2mm thick									
		Mtr		50.00			50.00			
							Total Executed Quantity	**50.00**	**54.54**	**2727.00**
							Schedule B quantity	**60.00**		
77	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.C walla) 1-3Way									
		Each	7				7.00			
							Total Executed Quantity	**7.00**	**95.95**	**672.00**
							Schedule B quantity	**15.00**		
78	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.C wallb) 4-5Way									
		Each	1				1.00			
							Total Executed Quantity	**1.00**	**106.05**	**107.00**
							Schedule B quantity	**15.00**		
79	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.C wallc) 6Way									
		Each	1				1.00			
							Total Executed Quantity	**1.00**	**126.25**	**127.00**
							Schedule B quantity	**15.00**		
80	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.C walld) 8Way									
							Item Not Operated			
81	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.C walle) 10-12Way									
		Each	4				4.00			
							Total Executed Quantity	**4.00**	**166.65**	**667.00**
							Schedule B quantity	**10.00**		
82	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box.a) 1-3Way									
		Each	7				7.00			
							Total Executed Quantity	**7.00**	**111.10**	**778.00**
							Schedule B quantity	**15.00**		
83	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box.b) 4-5Way									
		Each	1				1.00			
							Total Executed Quantity	**1.00**	**126.25**	**127.00**
							Schedule B quantity	**15.00**		
84	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box.c) 6Way									
		Each	1				1.00			
							Total Executed Quantity	**1.00**	**176.75**	**177.00**
							Schedule B quantity	**10.00**		
85	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box.d) 8Way									
							Item Not Operated			
86	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box.e) 10-12Way									
		Each	4				4.00			
							Total Executed Quantity	**4.00**	**232.30**	**930.00**
							Schedule B quantity	**15.00**		
87	Supplying and fixing of modular switch/ Socket/stepped electronic fan regulator/ dimmer/telephone socket etc on existing modular switch plate as per IS 3854 and IS 1293. a) 6Amps one way									
		Each	27				27.00			
							Total Executed Quantity	**27.00**		
							Schedule B quantity	**15.00**		
							Quantity Upto 125%	**18.75**	**70.70**	**1326.00**
							Quantity Above 125%	**8.25**	**70.70**	**584.00**
88	Supplying and fixing of modular switch/ Socket/stepped electronic fan regulator/ dimmer/telephone socket etc on existing modular switch plate as per IS 3854 and IS 1293. b) 6Amps 3way socket									
		Each	13				13.00			
							Total Executed Quantity	**13.00**	**106.05**	**1379.00**
							Schedule B quantity	**15.00**		

Sl. No	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
90	Supplying and fixing of modular switch/ Socket/stepped electronic fan regulator/ dimmer/telephone socket etc on existing modular switch plate as per IS 3854 and IS 1293. c) Stepped Fan Regulator									
		Each	2				2.00			
						Total Executed Quantity	**2.00**	**292.90**	**586.00**	
						Schedule B quantity	**10.00**			
00	supplying and wiring adopting loop system in existing PVC conduit / casing capping using 1100 v grade , copper conductor flexible multistrand FRLS PVC insulated, 2 x1.5sq.mm cable confirming to the GTP, without switch, the other end of the wires shall be terminated with sufficient loose length in a wood /PVC cound block. complete for each outlet. A)Short point up to 3Mtr from tapping point to out let via switch box									
		Each	8				8.00			
						Total Executed Quantity	**8.00**	**202.00**	**1616.00**	
						Schedule B quantity	**20.00**			
91	supplying and wiring adopting loop system in existing PVC conduit / casing capping using 1100 v grade , copper conductor flexible multistrand FRLS PVC insulated, 2 x1.5sq.mm cable confirming to the GTP, without switch, the other end of the wires shall be terminated with sufficient loose length in a wood /PVC cound block. complete for each outlet.b) Medium point above 3Mtr up to 6Mtr from tapping point to out let via switch box									
		Each	17				17.00			
						Total Executed Quantity	**17.00**	**277.75**	**4722.00**	
						Schedule B quantity	**20.00**			
92	c) Long point above 6Mtr up to 10Mtr from tapping point to out let via switch box									
		Each	12				12.00			
						Total Executed Quantity	**12.00**	**404.00**	**4848.00**	
						Schedule B quantity	**12.00**			
93	d) Two Outlet in a row, above 3.0M unto 6.0M from tapping point to outlet via switch box.									
		Each	6				6.00			
						Total Executed Quantity	**6.00**	**530.25**	**3182.00**	
						Schedule B quantity	**6.00**			
94	e) Three Outlet in a row, above 6.0M unto 10.0M from tapping point to outlet via switch box.									
		Each	6				6.00			
						Total Executed Quantity	**6.00**	**757.50**	**4545.00**	
						Schedule B quantity	**6.00**			
95	Supplying and fixing metal Fan box with Round Hook.									
		Each	2				2.00			
						Total Executed Quantity	**2.00**	**85.85**	**172.00**	
						Schedule B quantity	**6.00**			
96	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100v grade, multistrand Copper with low conductor resistance single core cable in open or concealed system of wiring with specified IS-694:1990 & comfirming to GTP of Group-A .1.5 sqmm									
		Mtr		3150.00			3150.00			
						Total Executed Quantity	**3150.00**			
						Schedule B quantity	**55.00**			
						Quantity Upto 125%	**68.75**	**20.71**	**1424.00**	
						Quantity Above 125%	**3081.25**	**20.71**	**63798.00**	
97	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100v grade, multistrand Copper with low conductor resistance single core cable in open or concealed system of wiring with specified IS-694:1990 & comfirming to GTP of Group-A .2.5 sqmm									
		Mtr		2250.00			2250.00			
						Total Executed Quantity	**2250.00**			
						Schedule B quantity	**55.00**			
						Quantity Upto 125%	**68.75**	**32.32**	**2222.00**	
						Quantity Above 125%	**2181.25**	**32.32**	**70498.00**	
98	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100v grade, multistrand Copper with low conductor resistance single core cable in open or concealed system of wiring with specified IS-694:1990 & comfirming to GTP of Group-A .25mm dia 2mm thick									
						Item Not Operated				
99	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100v grade, multistrand Copper with low conductor resistance single core cable in open or concealed system of wiring with specified IS-694:1990 & comfirming to GTP of Group-A . 6 sqmm									
		Mtr		270.00			270.00			
						Total Executed Quantity	**270.00**			
						Schedule B quantity	**44.00**			
						Quantity Upto 125%	**55.00**	**70.70**	**3889.00**	
						Quantity Above 125%	**215.00**	**70.70**	**15201.00**	
100	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100v grade, multistrand Copper with low conductor resistance single core cable in open or concealed system of wiring with specified IS-694:1990 & comfirming to GTP of Group-A . 10 sqmm									
		Mtr		20.00			20.00			
						Total Executed Quantity	**20.00**	**116.15**	**2323.00**	
						Schedule B quantity	**25.00**			

Sl. No	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
101	Supplying and fixing regular MCB distribution boards on wall/wood board/flush mountin using required clamps, bolts, nuts with provision for fixing suitable type capacity MCB's single phase/3 phase/single door with powder coated painting. Made out of 14 SWG M.S enclosure.a) 4 way TP & N									
	Item Not Operated									
102	Supplying and fixing regular MCB distribution boards on wall/wood board/flush mountin using required clamps, bolts, nuts with provision for fixing suitable type capacity MCB's single phase/3 phase/single door with powder coated painting. Made out of 14 SWG M.S enclosure.b) 12 way SP & N									
	Item Not Operated									
103	Supplying, fixing and wiring eaarth Earth Leakage Miniature Circuit Breaker [ELMCB] 240/250V upto 300mA sensitivity on existing wood/panel board. 6-32Amps SP									
		Each	20				20.00			
	Total Executed Quantity						**20.00**	**438.34**	**8767.00**	
	Schedule B quantity						**20.00**			
104	Supplying, fixing and wiring eaarth Earth Leakage Miniature Circuit Breaker [ELMCB] 240/250V upto 300mA sensitivity on existing wood/panel board. 6-32Amps TPN									
		Each	15				15.00			
	Total Executed Quantity						**15.00**	**1732.15**	**25983.00**	
	Schedule B quantity						**15.00**			
105	Supplying, fixing and wiring eaarth Earth Leakage Miniature Circuit Breaker [ELMCB] 240/250V upto 300mA sensitivity on existing wood/panel board									
		Each	2				2.00			
	Total Executed Quantity						**2.00**	**2323.00**	**4646.00**	
	Schedule B quantity						**2.00**			
106	Fabricating supplying and mounting MS box made out ...SWG suitable for floor I wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 2 coats of red oxide primer paint and finally finished with approved colour enameled metal paint etc., complete									
	Item Not Operated									
107	Supplying .....amps rated 3phase with neutral bus bar using required capacity electrolytic aluminum strips covered with heat shrinkable coloured PVC sleeve, mounted on phenoliciFRP/DMC insulator which are mounted on powder coated 40x6mm M.S.flat frame work in existing panel board. The bus bar shall have suitable holes for termination of incoming and outgoing cables as per IS specification with necessary bolts, nuts and washers etc., complete. 100Amps 4x30x6mm Aluminum Strips									
		mtr		2.00			2.00			
	Total Executed Quantity						**2.00**	**2070.50**	**4141.00**	
	Schedule B quantity						**2.00**			
108	Supplying and fixing angle iron frame work fabricated out of M.S. angle iron.. and M.S. flat ... with bolts, washers etc., and painted with 2 coats of red oxide and then two coats of approved painta) 40x40x6 mm									
	Item Not Operated									
109	Supplying fixing angle iron frame work fabricated out of M.S angle iron .. And m.S flat.... With bolts, washers etc., and painted with two coats of red oxide and then two coats of approved paint.b) 50x100x50x6 mm									
		mtr		10.00			10.00			
	Total Executed Quantity						**10.00**	**636.30**	**6363.00**	
	Schedule B quantity						**10.00**			
110	Supplying and fixing Moulded Case Circuit Breaker (MCCB) .over the existing wood/panel board using necessary screws, bolts, nuts and wiring complete. Protection of Overload and Short circuit with thermal Magnetic/Micro processor release and Earth Fault as per IS-13947. (Ieu= Ics) FOUR POLE 100Amps 25kA									
		Each	4				4.00			
	Total Executed Quantity						**4.00**	**6464.00**	**25856.00**	
	Schedule B quantity						**4.00**			
111	Supplying of multi function degital meter with three line backlight LCD type display for voltage , current frequency, power, power factor, KVA, KWH,KVAR suitable for 3 phase, 4 wire LT network with IP 54degree of protection and completely wired as required with communication port and class 0.5s accuracy									
		Each	1				1.00			
	Total Executed Quantity						**1.00**	**7827.50**	**7828.00**	
	Schedule B quantity						**1.00**			
112	Supplying, fixing and wiring 0 to 600Volts 96x96mm AC Voltmeter on existing panel/wood board.									
		Each	2				2.00			
	Total Executed Quantity						**2.00**	**380.77**	**762.00**	
	Schedule B quantity						**2.00**			
113	Supplying, fixing and wiring 50/5 to 400/5Amps 5VA burden Current Transformer. Class 0.5 accuracy with Tape Wound									
		Each	2				2.00			
	Total Executed Quantity						**2.00**	**472.68**	**946.00**	
	Schedule B quantity						**2.00**			

Sl. No.	Description of Item	Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
	Supplying and fixing of LED type panel board indicating lamp with required colour suitable for 220v A.C. 50 Hz 12/24v D.C (									
114		Each	1				1.00			
						Total Executed Quantity	**1.00**	**434.30**	**435.00**	
						Schedule B quantity	**1.00**			
	Supplying of on over switches 4 poles, AC-23A Duty, 415V, 50Hz, AC Supply. 125Amps									
115		Each	2				2.00			
						Total Executed Quantity	**2.00**	**7171.00**	**14342.00**	
						Schedule B quantity	**2.00**			
	Supplying and fixing of heavy duty cable glands suitable for UG cable of 1.1 KV class (metal only)63mm dia									
116		Each	2				2.00			
						Total Executed Quantity	**2.00**	**391.88**	**784.00**	
						Schedule B quantity	**2.00**			
	Supplying tinned copper lugs and crimping and wiring to terminal point for wire of the following sizes.50 sqmm Long Barrel									
117		Each	15				15.00			
						Total Executed Quantity	**15.00**	**60.60**	**909.00**	
						Schedule B quantity	**15.00**			
118	Supplying tinned copper lugs and crimping and wiring to terminal point for wire of the following sizes.6 sqmm									
	Item Not Operated									
119	Supplying fixing and wiring earth electrode for grounding of lifts, transformers, DG sets etc using 40mm dia 2.9mm thick 2.5 mtr long GI pipe with GI funnel with mesh and suitable size reducer fixed on the top of the earth electrode. The funnel should be enclosed in a CC chamber of 400x400x400mm with a cast iron cover. The earth electrode shall have staggered holes of 12mm dia and the electrode should be covered 150mm alround with alternate layers of salt and charcoal from the bottom of the CC chamber. The connection from the electrode is to be established through GI strip using GI bolts and nuts.									
	Item Not Operated									
120	Supplying and running of GI/Copper strips for grounding connections, using necessary fixing materials as required. (Page No. 55. Item No. 6.3.2) GI strip 25x6mm									
	Item Not Operated									
121	Supplying of 2' feet - LED PVC Square Batten ..W with high quality diffuser with Life of 25000 burning hours & 70% lumen maintenance with CRI > 80. Power Input: 220-240V @ 50Hz & Power factor >0.9 along with CE approved drivers. 5 years Warranty against any manufacturing defect working under standard electrical condition LED light fighting 2x4' - 20/22 watts									
		Each	4				4.00			
						Total Executed Quantity	**4.00**	**631.25**	**2525.00**	
						Schedule B quantity	**10.00**			
122	Supplying and fixing PBBC/Bakelite straight or slant batten holder and wiring with 60w/230 volts lamp.									
	Item Not Operated									
123	Supplying capacitor type ceiling fan complete with down rod blades, shackle, canopies etc., for operation on 230 volts, 50 cycles. Single phase AC supply conforming to ISS-374-1979 and with double ball bearing system.56" Sweep (1400mm) Regular moduel									
	Item Not Operated									
124	Fixing all types and all capacities fluorescent / false ceiling/spotlight/ CFLfittings indoor on the wall/ ceiling/rafters / girders using 23/0.0076" twin twisted RVC insulated wires, required nos of round blocks and clamps (if required)									
	Item Not Operated									
125	Fixing fluorescent light using 2mtr long 19mm 18 SWG enameled braised conduit of two Nos. rod pendent with ball socket with check nuts all nickel plated									
	Item Not Operated									
126	Fixing a ceiling /Wall mounting fan of all capacities and all types to the existing 'S' hook with fan regulator to the existing board together with supplying and fixing 5 amps.ceiling rose,necessary length of 23/0.0076 inch PVC insulated twin twisted copper wire of approved quality, mounted on a suitable aize wooden board and wired									
	Item Not Operated									
127	Fixing a ceiling fan with extra length of GI pipe of class B 19mm dia for down rod									
	Item Not Operated									
128	LED Street light/Flood Light. Supply of LED Streetlight with pressure die cast aluminum housing body with optimal heat sink for better thermal dissipation. Diffuser with Injection moulded & is made of polycarbonate material with high transmission index, delivering superior light output. Rated life Burning Hrs. 50000 hr. @ Lumen Maintenance of 70%. CCT > 5500K, IP 66 optical and electrical compartment & impact resistance of complete luminaire > IK08. Power Factor >0.9 with mains Current should not be greater than 0.1A to 0.7A & Surge Protection- Min 4 KV along with Over voltage/Overload, short circuit/ miswiring protection. Compatible for pole mounting with outer dia of 40mm to 50mm. Universal Voltage driver to operate wide voltage range from 100V to 270V 50/60Hz application. Over load & Short circuit protection ensures reliable operation in spite of problem in output side. Compliance to IS 10322/IEC 60598, LM 79 & LM 80 Adherence with RoHS. UL approved MCPCB. Top access street light with single screw to ensure ease of maintenance at the sight site location with minimized minimal tools.									
	Item Not Operated									

	Description of Item	Unit	Nos	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
	LED Light fixture with ..... W System Power consumption, LED Efficiency >110lm/w at 1W & Fixture Efficiency >80lm/w with nominal CRI 75+, housing with supplier word mark / name shall be engraved / Embossing on the die cast housing / body part. Luminaire manufacturer should have in-house facility accredited by NABL/CPRI & any Government certified agency & Design & Development facility certified by ISO 9001:2008. Warranty of 5 Years against any manufacturing defect working under standard electrical conditions as mentioned above should be given by LED source manufacturer. Suitable for A1/A2 Roads as per IS 1944 Part I & Part II200 Watts	Nos	5				5.00			
						Total Executed Quantity	**5.00**	**17675.00**	**88375.00**	
						Schedule B quantity	**15.00**			
130	Supplying of LED Floodlight/High Baylight with .....W System Power consumption pressure die cast aluminum housing with powder coating with IP 65 protection. 1, 200-275V voltage with electronic Driver, PF>0.9, should meet ANSI 2G Vibration test, Compliance to IEC with Class I. System rating shall be 50K hrs. @ Lumen maintenance of 70%, system efficacy > 80lm/w. Over load & Short circuit protection ensures reliable operation in spite of problem in output side. Compliance to IS 10322/IEC 60598, LM 79 & LM 80 Adherence with RoHS. UL approved MCPCB. Top access street light with single screw to ensure ease of maintenance at the sight site location with minimized minimal tools. LED Light fixture with .....W System Power consumption. LED Efficiency>130lm/w at 1W & Fixture Efficiency >80lm/w with nominal CRI >75. Luminaire manufacturer should have in-house facility accredited by NABL/CPRI & any Government certified agency & Design & Development facility certified by ISO 9001:2008. Housing with supplier word mark /name shall be Engraved / Embossing on the die cast housing/ Body part. Warranty of 5 Years against any manufacturing defect working under standard electrical conditions as mentioned above should be given by LED manufacturer.LED Floodlight 150W									
						Item Not Operated				
131	Supply of 2'x2' LED recessed luminaire with ...Watts system wattage. Housing shall be with pressure die cast aluminum alloy with corrosion proof resistant polyester power coated. Driver operates with voltage range from 100V to 270V 50/60 Hz with short circuit, overload & mis-wiring protection. Lumen Maintenance of 70% at 50000 Hrs. Injection moulded poly carbonate diffuser for better mechanical stability, light transmission & avoid pot hole effect. Junction temperature shall be < 70 degree Celsius. Driver is on constant current driver @ 0.06A with PF > 0.92 with line voltage @ 220-240V @ 50/60Hz, driver efficiency > 85% & THD<15%. LED Efficiency > 130 lm/W at 1W & Fixture Efficiency >75lm/w with CRI > 75 with injection moulded Polycarbonate lens with < 80mm depth. 5 years Warranty against any manufacturing defect working under standard electrical condition . LED modular down light 2'x2'- 36 watts	Nos	4				4.00			
						Total Executed Quantity	**4.00**	**5252.00**	**21008.00**	
						Schedule B quantity	**4.00**			
132	Supply of 2'x2' LED recessed luminaire with ...Watts system wattage. Housing shall be with pressure die cast aluminum alloy with corrosion proof resistant polyester power coated. Driver operates with voltage range from 100V to 270V 50/60 Hz with short circuit, overload & mis-wiring protection. Lumen Maintenance of 70% at 50000 Hrs. Injection moulded poly carbonate diffuser for better mechanical stability, light transmission & avoid pot hole effect. Junction temperature shall be < 70 degree Celsius. Driver is on constant current driver @ 0.06A with PF > 0.92 with line voltage @ 220-240V @ 50/60Hz, driver efficiency > 85% & THD<15%. LED Efficiency > 130 lm/W at 1W & Fixture Efficiency >75lm/w with CRI > 75 with injection moulded Polycarbonate lens with < 80mm depth. 5 years Warranty against any manufacturing defect working under standard electrical condition .LED modular down light 2'x2'- 55 watts	Nos	6				6.00			
						Total Executed Quantity	**6.00**			
						Schedule B quantity	**2.00**			
						Quantity Upto 125%	**2.50**	**5656.00**	**14140.00**	
						Quantity Above 125%	**3.50**	**5656.00**	**19796.00**	
133	Fabricating, supplying and erecting swaged tubular pole of height ...Mtr having three sections, and providing two coats of red oxide paint and finished with two coats of enameled paint of approved quality and colour and M.S. base plate of suitable size welded at the bottom of the pole(as per IS) and 40mm dia GI / flexible PVC pipe of 1 mtr length fitted to the heavy gauge polycarbonate control box including 5way connector of size 167x125x82mm for 7.5M pole/200x160x98mm for remaining length of pole with front opening cover, with locking arrangements and suitable capacity MCB / DP switch, The pole shall be erected in cement concrete work (1:2:4) including excavation and refilling of planting depth of the pole to the ground level and the coping CC shall be up to 0.6M above ground level as per IS 2713 - 7. Erection of heavy duty pole on Footpath / median 10Mt (5Mt Hb,165.1mm dia 4.85mm thick x3M Hm, 139.7mm dia 4.50mm thick x 2M Ht,114.3mm dia 3.65mm thick) as per IS 410 SP 47	Nos	10				10.00			
						Total Executed Quantity	**10.00**			
						Schedule B quantity	**4.00**			
						Quantity Upto 125%	**5.00**	**16887.20**	**84436.00**	
						Quantity Above 125%	**5.00**	**16887.20**	**84436.00**	
134	Fabricating supplying and mounting MS box made out ... SWG suitable for floor / wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 2 coats of red oxide primer paint and finally finished with approved colour enameled metal paint etc., complete.16SWG									
						Item Not Operated				
135	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898.6-32Amps SP									
						Item Not Operated				

Sl. No	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
136	Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (except 2CX10Sq.mm wire armoured) confirming to IS-3975:1990 (No. of Strip indicated in GTP) & extruded PVC outer sheathed armoured cable with specified IS-1554 Part-1:1988 & confirming to GTP of GROUP-A. A) 4 core 16 sqmm	Mtrs		115.00			115.00			
						Total Executed Quantity	**115.00**	**151.50**	**17423.00**	
						Schedule B quantity	**115.00**			
137	Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (except 2CX10Sq.mm wire armoured) confirming to IS-3975:1990 (No. of Strip indicated in GTP) & extruded PVC outer sheathed armoured cable with specified IS-1554 Part-1:1988 & confirming to GTP of GROUP-A 6)3.5 core 35 sqmm									
						Item Not Operated				
138	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.In existing trench/duct. 6 sqmm to 16 sqmm									
						Item Not Operated				
139	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.In existing trench/duct. 25 sqmm to 75 sqmm									
						Item Not Operated				
140	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete.(As per Civil SR KSRB I-2, P-7)In soil (hord)									
						Item Not Operated				
141	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand Copper conductor single core wire in open or concealed system of wiring as per IS-694:1990 & confirming to GTP of GROUP -B. 1)1 sqmm.									
						Item Not Operated				
142	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand Copper conductor single core wire in open or concealed system of wiring as per IS-694:1990 & confirming to GTP of GROUP -B. 2)1.5 sqmm									
						Item Not Operated				
143	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand Copper conductor single core wire in open or concealed system of wiring as per IS-694:1990 & confirming to GTP of GROUP -B.3)2.5 sqmm									
						Item Not Operated				
144	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand Copper conductor single core wire in open or concealed system of wiring as per IS-694:1990 & confirming to GTP of GROUP -B. 4)4 sqmm									
						Item Not Operated				
145	Supplying and fixing of class A (medium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV.40mm									
						Item Not Operated				
146	Supply and Installation / Fixing / Provision of Pole box with HRC Fuse / MCB provision and suitable connector / terminal for 3 Ph / 1 Ph connections with Loop-In & Loop-Out terminals for 10 Sqmm / 25 Sqmm 3.5 C Al/Ar / Cu/Ar Cable and branch out 2.5 Sqmm 2 core Al/Cu PVC Insulated cable, enclosed in a Thermoplastic, Polystyrene enclosure, which should be shock proof, safe, IP65(Weather Proof), rust proof, dust proof, water proof having Internally Embedded Gasket with provision for cable entry through IP65 Thermoplastic, polyamide glands and/or grommets.200mmx200mmx98mm									
						Item Not Operated				
147	KSRRB M200-15.2. Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. iii) Dismantling Stone Masonry.B. Rubble stone masonry in cement mortar. MORTH Specification No. 202									
						Item Not Operated				
148	KSRB 15.1.2 Providing flush pointing to square rubble, course or uncoursed stone masonry with cement mortar 1:4, 20mm deep, after raking joints to depth of 20mm nicely lining.including cost of materials,labour,curing complete as per Specifications.									
						Item Not Operated				
149	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications.									
	Coping									
	SSM all around Grill above									
		Cum	1	7.10	0.45	0.1	0.32			
		Cum	1	13.92	0.75	0.1	1.04			
		Cum	1	24.70	0.4	0.1	0.99			
		Cum	1	29.20	0.45	0.1	1.31			
	SSM Infront of stage	Cum	1	6.70	0.44	0.1	0.29			
		Cum	1	3.30	0.42	0.1	0.14			
		Cum	1	1.45	0.44	0.1	0.06			
		Cum	1	4.56	0.42	0.1	0.19			
		Cum	1	4.85	0.48	0.1	0.23			
		Cum	1	6.60	0.42	0.1	0.28			

Sl. No	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
		Cum	1	3.25	0.42	0.1	0.14			
		Cum	1	2.08	0.42	0.1	0.09			
		Cum	1	5.67	0.42	0.1	0.24			
		Cum	1	6.00	0.42	0.1	0.25			
		Cum	1	5.42	0.42	0.1	0.23			
		Cum	1	7.58	1.14	0.1	0.86			
Ramp										
SSM below GL for steps		Cum	1	13.86	0.9	0.1	1.25			
Step 1		Cum	1	14.64	0.9	0.1	1.32			
Step 2		Cum	1	17.28	0.9	0.1	1.56			
Step 5		Cum	1	17.99	0.9	0.1	1.62			
Step 6		Cum	1	18.32	0.73	0.1	1.34			
Step 7		Cum	20	0.40	0.4	0.45	1.44			
Pole Concrete		Cum	-20	0.45	0.4	0.1	-0.36			
Poles		Cum	-4	0.30	0.3	0.8	-0.29			
Column Footing										
Coping										
Above ground Level SSM										
Pathway Side		Cum	1	3.35	0.52	0.10	0.17			
		Cum	1	12.95	0.47	0.10	0.61			
		Cum	1	9.45	0.45	0.10	0.43			
		Cum	1	2.30	0.53	0.10	0.12			
SWD Drain side										
Compound Wall										
South Side		Cum	1	6.50	0.60	0.10	0.39			
East Side										
		Cum	1	15.00	0.60	0.10	0.90			
		Cum	1	4.65	0.60	0.10	0.28			
Beam On Compound Wall										
South Side		Cum	1	7.1	0.2	0.15	0.21			
East Side										
		Cum	1	15	0.2	0.15	0.45			
		Cum	1	4.65	0.2	0.15	0.14			
North Side		Cum	1	12.55	0.2	0.15	0.38			
For Kerbs										
Left Side										
Upto Entrance Gate										
From South to North										
		Cum	1	5.45	0.20	0.10	0.11			
After Gate		Cum	1	9.00	0.20	0.10	0.18			
Path Way Towards Open Theater										
From East to West										
		Cum	1	15.00	0.20	0.10	0.30			
		Cum	1	10.00	0.20	0.10	0.20			
Near Gate		Cum	1	1.80	0.20	0.10	0.04			
Right Side										
From South to North										
Upto Entrance Gate		Cum	1	7.60	0.20	0.10	0.15			
		Cum	1	25.80	0.20	0.10	0.52			
From gate to bridge		Cum	1	30.00	0.20	0.10	0.60			
From bridge to Amphitheator Building End		Cum	1	30.00	0.20	0.10	0.60			
		Cum	1	2.80	0.20	0.10	0.06			
SSM Beside Gallery										
		Cum	1	2.25	0.45	0.10	0.10			
		Cum	1	5.40	0.45	0.10	0.24			
		Cum	1	7.60	0.45	0.10	0.34			
						Total Executed Quantity	**22.05**			
						Schedule B quantity	**8.10**			
						Quantity Upto 125%	**10.13**	**5914.32**	**59883.00**	
						Quantity Above 125%	**11.93**	**6457.22**	**77015.00**	

S. No.	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
	Fabricating providing and erecting in position of MS hot dipped galvanised sq hollow pipes of 132X132 heavy gauge length 3000mm with MS hot dipped galvanised grill work as per approved design and drawing of chief architect using 12X75mm galvanised flat for allround frame and 20X20 mm galvanised forgedornamental arrowhead in top and bottom the work, including welding, grinding finishing 2 coats of anticorrosive paint over one coat of metal paint, as per direction of engineer incharge									
	Grill work									
	west Side									
	Wall	Sqm	1	0.00		2.10	0.00			
		Sqm	1	3.45		2.10	7.25			
	Wall	Sqm	1	0.00		2.10	0.00			
		Sqm	1	3.00		2.10	6.30			
		Sqm	1	2.95		2.10	6.20			
		Sqm	1	3.00		2.10	6.30			
		Sqm	1	3.05		2.10	6.41			
	South Side									
	Wall	Sqm	1	14.06		2.10	29.53			
		Sqm	1	0.00		2.10	0.00			
	Wall	Sqm	1	14.31		2.10	30.05			
		Sqm	1	0.00		2.10	0.00			
	West Side Near Gate									
		Sqm	1	6.65		2.10	13.97			
		Sqm	1	3.45		2.10	7.25			
		Sqm	1	3.07		2.10	6.45			
		Sqm	1	3.07		2.10	6.45			
		Sqm	1	3.15		2.10	6.62			
		Sqm	1	3.40		2.10	7.14			
		Sqm	1	3.05		2.10	6.41			
		Sqm	1	3.06		2.10	6.43			
		Sqm	1	3.08		2.10	6.47			
		Sqm	1	2.70		2.10	5.67			
							Total Executed Quantity	**164.85**	**9235.58**	**1522486.00**
							Schedule B quantity	**252.00**		
153	Providing and fixing M.S. Gate as per Chief Architect Drawing, using 50mm X 50mm 14 guage M.S. hollow pipe frame work bent to ornamental shape as shown in the drawing and 35mm X 6mm and 16 X16mm Suare roads for verticals alternatively spaced at 4cms c/c in two halves and 40mm X 6mm M.S. flats for horizontal member and at the top cast iron spikes are provided at alternate vertical members as shown in the drawing etc., complete. All the steel surface should be thoroughly cleaned free of rust and painted with anti corrosive paint (shop paint) etc., complete. The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, with lead and lift, loading and unloading charges, etc., complete as er specification.									
		Sqm	2	1.77		1.90	6.73			
		Sqm	1	4.75		2.88	13.68			
							Total Executed Quantity	**20.41**		
							Schedule B quantity	**10.00**		
							Quantity Upto 125%	**12.50**	**3285.49**	**41069.00**
							Quantity Above 125%	**7.91**	**3285.49**	**25976.00**
152	Providing and laying Hassan Green granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing , cutting 3 line grooves not more than 2 mm wide for antiskidding, curing etc.,complete.									
	For Gallery Steps									
	Riser - 1	Sqm	1	13.20		0.450	5.94			
	Tread - 1	Sqm	1	13.65	0.90		12.29			
	Riser - 2	Sqm	1	13.95		0.37	5.16			
	Tread - 2	Sqm	1	14.30	0.90		12.87			
	Riser - 3	Sqm	1	14.75		0.37	5.46			
	Tread - 3	Sqm	1	15.65	0.90		14.09			
	Riser - 4	Sqm	1	16.15		0.37	5.98			
	Tread - 4	Sqm	1	16.55	0.89		14.73			
	Riser - 5	Sqm	1	16.85		0.37	6.23			
	Tread - 5	Sqm	1	17.20	0.83		14.28			
	Riser - 6	Sqm	1	17.50		0.37	6.48			
	Tread - 6	Sqm	1	17.75	0.82		14.56			
	Riser - 7	Sqm	1	18.15		0.37	6.72			
	Tread - 7	Sqm	1	18.20	0.60		10.92			

	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
	Deduction									
	Gutter, Small Steps	Sqm	-6	1.23	0.60		-4.43			
		Sqm	-7	1.23		0.30	-2.58			
						Total Executed Quantity	128.67	4860.60	625409.00	
						Schedule B quantity	292.80			
153	KSRB 14.6-2 :Providing and laying heavy duty cobble stones 75mm thick interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour and HOM of machineries complete as per specifications. Specification									
	Cobble Stone									
	From Entrance towards Bridge	Sqm	1	15.00	5.75		86.25			
		Sqm	1	8.00	5.40		43.20			
		Sqm	1	7.60	4.45		33.82			
	Towards Amphitheator									
		Sqm	1	7.00	9.15		64.05			
		Sqm	1	15.00	6.15		92.25			
		Sqm	1	15.00	4.30		64.50			
		Sqm	1	5.00	3.45		17.25			
		Sqm	1	6.00	3.40		20.40			
		Sqm	-1	2.36			-2.36			
	Deduction Manhole			Area of Circle =3.14*0.75						
						Total Executed Quantity	419.36	1210.79	507763.00	
						Schedule B quantity	1291.00			
154	Geophysical investigation at site for sinking borewells for supplying drinking water to the habitation either through the Hand Pump MWS or P.W.S.S, by vertical electrical sounding by adopting Venner or Schlumbergers's method, including reconnaissance survey of geological formation. Geophysical investigation of existing ground water in the vicinity, its quality, quantity and acceptability of the users, indicating the location of the site, recommended depth of casing pipe required to seal the top unconsolidated formation including an extra depth of 1.0 metre in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instruments and accessories to work site, engaging technical personal and labour required etc, as per specification and Direction									
	Inside Gate Near lake	Each	1				1.00			
	Out side Gate	Each	1				1.00			
						Total Executed Quantity	2.00			
						Schedule B quantity	1.00			
						Quantity Upto 125%	1.25	3919.85	4900.00	
						Quantity Above 125%	0.75	3919.85	2940.00	
155	Sinking of Borewell of 165mm dia clear using super fast hydraulic rig ofcapacity 250 PSIG & above CMF & above in all strata including over burdern upto 20 m. Fixing of casing pipes, collars and cap with cutting, threading and welding including transportation of rig and supporting vehicle, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (Excluding cost of casing pipes, collars, cap etc., complete) 0 to 50m									
	Amphitheater									
	0 to 50	m	1	50.00			50.00			
		m	1	50.00			50.00			
						Total Executed Quantity	100.00			
						Schedule B quantity	50.00			
						Quantity Upto 125%	62.50	360.98	22562.00	
						Quantity Above 125%	37.50	360.98	13537.00	
156	Sinking of Borewell of 165mm dia clear using super fast hydraulic rig ofcapacity 250 PSIG & above CMF & above in all strata including over burdern upto 20 m. Fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of rig and supporting vehicle, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (Excluding cost of casing pipes, collars, cap etc., complete) 50 to 100m									
	Amphitheater									
	50 to 100	m	1	50.00			50.00			
		m	1	50.00			50.00			
						Total Executed Quantity	100.00			
						Schedule B quantity	50.00			
						Quantity Upto 125%	62.50	459.81	28739.00	
						Quantity Above 125%	37.50	459.81	17243.00	

	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
	Sinking of Borewell of 165mm dia clear using super fast hydraulic rig ofcapacity 250 PSIG & above CMF & above in all strata including over burdem upto 20 m. Fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of rig and supporting vehicle, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (Excluding cost of casing pipes, collars, cap etc., complete) 100 to 150m									
	Amphitheater	m	1	50.00			50.00			
		m	1	9.00			9.00			
	100 to 150						**Total Executed Quantity**			
	100 to 100						**Schedule B quantity**			
							Quantity Upto 125%	**59.00**	**474.38**	**27989.00**
	Sinking of Borewell of 165mm dia clear using super fast hydraulic rig ofcapacity 250 PSIG & above CMF & above in all strata including over burdem upto 20 m. Fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of rig and supporting vehicle, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (Excluding cost of casing pipes, collars, cap etc., complete) 150 to 200m									
	Amphitheater	m	1	48.00			48.00			
	150 to 198						**Total Executed Quantity**	**48.00**	**557.60**	**26765.00**
							Schedule B quantity	**50.00**		
	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including lower burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) 200 to 250 m									
	Item Not Operated									
	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including lower burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) 250 to 300 m									
	Item Not Operated									
	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including lower burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) 300 to 350 m									
	Item Not Operated									
	Supply of ISI mark 175 mm nominal bore medium black ERW casing pipe of 5 mm thick black electric resistance continuous welded mild steel tube material confirming to IS 1387 / 1993 & manufactured from hot rolled steel skelp / stripes in random length of 4 to 7 mts both ends threaded confirming to IS 554 / 1985, one end fixed with a socket and the other and with a plastic protection end									
	Amphitheater	Rmtr	1	58.00			58.00			
		Rmtr	1	55.00			55.00			
							Total Executed Quantity	**113.00**		
							Schedule B quantity	**54.00**		
							Quantity Upto 125%	**67.50**	**1338.25**	**90332.00**
							Quantity Above 125%	**45.50**	**1338.25**	**60891.00**
	Providing and fixing to wall, ceiling and floor unplasticised PVC 6.00 kgs/sqcm working pressure with pipe fittings, wall clips etc., and making good the wall, ceiling and floor for sanitary pipelines including cost of all materials, labour charges, HOM and testing complete as per specifications. 250mm dia									
	Amphitheater	Rmtr	1	6.00			6.00			
		Rmtr	1	6.00			6.00			
							Total Executed Quantity	**12.00**	**2158.62**	**25903.00**
							Schedule B quantity	**12.00**		
	Providing 175mm dia casing cap									
	Amphitheater	No	2				2.00			
							Total Executed Quantity	**2.00**		
							Schedule B quantity	**1.00**		
							Quantity Upto 125%	**1.25**	**101.00**	**127.00**
							Quantity Above 125%	**0.75**	**101.00**	**76.00**
	Providing MS Casing pilpe collars									
	Amphitheater	No	2				2.00			
							Total Executed Quantity	**2.00**		
							Schedule B quantity	**1.00**		
							Quantity Upto 125%	**1.25**	**151.50**	**190.00**
							Quantity Above 125%	**0.75**	**151.50**	**114.00**
	Supply and delivery at site brand New texmo/ innoval/ Lubi/ Sabar / Atalanta/ Calamal/ make suitable for vertical installation in 150mm dia bore well comprising of single stage or multistage CF pump close coupled by measns of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water (Wet type) squirrel cage submersible induction motor suitable for opertation of 3PH., 50 Hz, 380/440 volts AC supply fitted with required aqccessories such as suction, casing suction strainers sand guard Non return value etc. complete . The pump and motor shall form an integral unit with all the required fittings .									
	Item Not Operated									

Sl. No	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
	K.SR/13-6. Providing and fixing to wall celling and floor glavanised/ mild steel tubes (medium grade 1.27 kg /mt) B class 50 mm dia boring/ bore with all fittings (earth work in trenches to be measured and paid for separately) including cost of all materials, labour charges, HOM of equipments and testing complete as per specifications.									
	Item Not Operated									
168	Supplying and drawing 3core flat PVC sheathead submersible pump cable manufactured with electrolytic grade copper with flexible copper conductor confirming to table 3 class 5 of IS:8130-1984 and virgin grade PVC insulation and Powder coated extruded PVC sheathed suitable for working voltage upto 1100Volts as per IS-694:1990 & conforming to GTP of GROUP-A.									
	Amphitheater	Mtr	1	106.00			106.00			
	Borewell to Starter	Mtr	1	27.05			27.05			
						Total Executed Quantity	**133.05**	**207.05**	**27549.00**	
						Schedule B quantity	**580.00**			
169	Labour charges for erection of new/ repaired submersible pumpset along with gi pipes inculding transportion each length									
	Item Not Operated									
170	Supplying and flush polished wood board with out front frount plank made of not less than 15mm thick plank after due groove cutting Finishing with necessary on fixing the same to the wall using tapered inverted wooden plugs screws etc.									
		Each	1				1.00			
						Total Executed Quantity	**1.00**	**294.92**	**295.00**	
						Schedule B quantity	**1.00**			
171	Supplying of 1.1 KV LT UG cable having aluminium condutor PVC insulated shethed, EXTREDED INNER SHEATHRD galvnised steel,strip confirming IS 3975;1990 AND extruded PVC outer sheathing armoured cable IS 1554 part 1;1998 and confirming to GTP of group.									
		Mtrs		35.00			35.00			
						Total Executed Quantity	**35.00**	**141.80**	**4963.00**	
						Schedule B quantity	**150.00**			
172	Labour charges for laying of 1.1 K.V class UG cable, P No. 41 / I No. 6.5.1 In existing trencg/duct 6Sqmm to 16 Sqmm)									
		Mtrs		35.00			35.00			
						Total Executed Quantity	**35.00**	**12.00**	**420.00**	
						Schedule B quantity	**35.00**			
173	Digging or trenching of 0.6m deep x 0.5 mtr wide refilling the trench to the required ground level and consolidating etc., complete									
		Mtrs		32.00			32.00			
						Total Executed Quantity	**32.00**	**114.13**	**3653.00**	
						Schedule B quantity	**32.00**			
174	Supplying and fixing of Class A (medium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV class									
		Mtrs		2.00			2.00			
						Total Executed Quantity	**2.00**	**338.35**	**677.00**	
						Schedule B quantity	**2.00**			
175	Supplying and fixing L.T. cast Iron pot head suitable for 1.1 KV class UG cable filled with necessary bituumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc.,									
		No	1				1.00			
						Total Executed Quantity	**1.00**	**272.70**	**273.00**	
						Schedule B quantity	**1.00**			
176	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C cutouts and other equipments on the meter board using 40 mm dia 2.90 mm thick GI pipe 2.5 m long buried in a pit. The pit should be filled with equal propotion of solt and charocoal 150 mm alround the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size, as per ISI specification 7.3.3 IS 732 using 12 mm dia bolts, nuts, washers and check nuts, etc., the pipe shall have 16 throught holes of 122 mm dia.									
		No	1				1.00			
						Total Executed Quantity	**1.00**	**3029.70**	**3030.00**	
						Schedule B quantity	**1.00**			
177	Supplying and fixing of Porcelain fuse channel with cut out on existing wooden / panel using necessary nuts, bolts and washer etc.. complete....									
		Each	3				3.00			
						Total Executed Quantity	**3.00**	**352.49**	**1058.00**	
						Schedule B quantity	**3.00**			
178	Supplying and fixing of heavy duty glands for ug cable 1.1 kv etc., complete....									
		Each	6				6.00			
						Total Executed Quantity	**6.00**	**84.84**	**510.00**	
						Schedule B quantity	**6.00**			
179	Supplying and fixing miniature circuit breakers/solaters on existing MCB distribution boards using necessary fixing materiasl wiring complete as requireds 5 to 32 amps triple pole with all lead and lift, loading, unloading and labour charges etc complete as per specifications									
		Each	1				1.00			
						Total Executed Quantity	**1.00**	**1349.36**	**1350.00**	
						Schedule B quantity	**1.00**			

Sl. No.	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
180	Supply and Installation / Fixing / Provision of Outdoor type Thermoplastic Modular Panel enclosure with transparent Polycarbonate lid, shock proof, IP65 (Weather Proof), rust proof, dust proof, water proof, corrosion proof having internally Embedded gasket on both lid and flap suitable to fix Single Phase / Three Phase Energy Meter in suitable base plate and having a provision for Fuse / MCB control with suitable transparent hinged flap opening for operating MCB along with complete tamper proof SEALING facility.									
		Each	1				1.00			
							Total Executed Quantity	**1.00**	**12201.81**	**12202.00**
							Schedule B quantity	**1.00**		
181	KSRB 13-7.1-5: Providing and fixing in position 65mm nominal bore gun metal non-return valve horizontal type of approved make including cost of all materials, labour and HOM of equipments with all leads complete as per specifications									
		NOS	1				1.00			
							Total Executed Quantity	**1.00**	**1797.64**	**1798.00**
							Schedule B quantity	**1.00**		
182	Providing NP/CP waste unions conforming to ISI specifications and fixing them in position as per directions including cost of materials, fixtures and conveyance to work spot etc., complete.									
		Each	2				2.00			
							Total Executed Quantity	**2.00**	**218.46**	**437.00**
							Schedule B quantity	**2.00**		
183	Gate Value 65mm nominal bore gun metal									
		NOS	2				2.00			
							Total Executed Quantity	**2.00**	**1711.87**	**3424.00**
							Schedule B quantity	**2.00**		
184	Supplying and delivery at site brand new star / Essen/ Lotus/Sun-shines/Adarsh/ GK Controls best indigenous make combined energy meter - cum- control panel board unit of size 600x450 x200 mm minimum mechanically strong vermin and water proof. The unit shall have two detachable doors suitable for operation on 3 ph, 50Hz, 380/440 volts, A.C supply with spring loaded latch, locking device with a key ribs should be provided inside the door, canopy apron and louvers ventilators shall be provided. the combined energy meter cum- control panel board unit suitable for operation. The panel board shall be fabricated on single unit in the above components for suitable pumpset.									
		No	1				1.00			
							Total Executed Quantity	**1.00**	**10100.00**	**10100.00**
							Schedule B quantity	**1.00**		
185	Earth work excavation By Manuall Means for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches, 1.5m and above in width, in Soft rock/ ordinary rock not exceeding 1.5m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with all lead upto 50m after breaking of clods complete as per specifications.									
							Item Not Operated			
186	Filling the Foundation Trenches using approved Sand as per Drawing & Technical Specification in 250mm layers, Whereever necessary watering and ramming including cost of all materials, labour charges, HOM of equipments and testing complete as per specifications Morth Chapter 12.									
							Item Not Operated			
187	KSRB13-9.4 : Providing and fixing to wall, ceiling and floor high density polyethylene pipes 6.00 kgf/sq.cm working pressure 63mm outside diameter with special flange, compression type fittings, wall clips, making good the wall, ceiling and floor, including cost of all materials, labour charges, HOM of equipments and testing complete as per specifications. Specification									
							Item Not Operated			
188	KSRB 2-4 : Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m. and lift upto 1.5 m. including cost of all labour complete as per specifications.									
							Item Not Operated			
189	KSRRB M300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neately dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification. MORTH / Chapter 3									
							Item Not Operated			
190	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications. MORTH Specification No. 2100									
							Item Not Operated			
191	KSRRB M2200-5.9. Providing and laying Design mix M20 with OPC @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @ 0.46cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008 including cost of materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications. - i) Upto 5 m height.									
							Item Not Operated			
192	KSRRB M400-19: Construction of Median and island above road level with approved material deposited from borrowpits, spread, sloped and compacted as per Clause 400.7 complete as per specifications. MORTH Specification No.407									
							Item Not Operated			

Description of Item	Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
10	As SR/CH 8400-17 Providing, laying, spreading and compacting graded stones aggregate to Wet Mix Macadam specifications including lime mixing the material with water @ OMC in mechanical mix plant carriage of mix method of tipper to site,Laying in uniform layers with paver to subbase/base course on the well prepared surface and compacting with vibratory rollers to achive the desired density complete as per MORTH specification No. 406 etc with all lead and lifts and as per directions of the Engineer-in-charge									
	Item Not Operated									
103	Providing and laying/fixing cement base, precast, pre polished cement concrete, designer tiles 25mm thick for flooring conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mis finished with flush pointing using white cement, including cost of materials, including cutting, griding the edge to half/full round wherever required, labour, curing complete as per specification.									
	Item Not Operated									
105	Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete.									
	Left Side									
	Upto Entrance Gate									
	From South to North									
		m	1	5.45			5.45			
	After Gate	m	1	9.00			9.00			
	Path Way Towards Open Theater									
	From East to West									
		m	1	15.00			15.00			
		m	1	10.00			10.00			
	Near Gate	m	1	1.80			1.80			
	Right Side									
	From South to North									
	Upto Entrance Gate									
		m	1	7.60			7.60			
	From gate to bridge	m	1	25.80			25.80			
	From bridge to Amphitheator	m	1	30.00			30.00			
	Building End									
		m	1	30.00			30.00			
		m	1	2.80			2.80			
					Total Length =		**137.45**			
				Number of Kerbs=Length /0.45						
		No.					306.00			
						Total Executed Quantity	**306.00**			
						Schedule B quantity	**98.00**			
						Quantity Upto 125%	**122.50**	**436.80**	**53508.00**	
						Quantity Above 125%	**183.50**	**436.80**	**80154.00**	
196	KSRRB 800-1 Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8									
	Left Side									
	Upto Entrance Gate									
	From South to North									
		Sqm	1	5.45		0.35	1.91			
	After Gate	Sqm	1	9.00		0.35	3.15			
	Path Way Towards Open Theater									
	From East to West									
		Sqm	1	15.00		0.35	5.25			
		Sqm	1	10.00		0.35	3.50			
	Near Gate	Sqm	1	1.80		0.35	0.63			
	Right Side									
	From South to North									
	Upto Entrance Gate									
		Sqm	1	7.60		0.35	2.66			
	From gate to bridge	Sqm	1	25.80		0.35	9.03			
	From bridge to Amphitheator Building End	Sqm	1	30.00		0.35	10.50			
		Sqm	1	30.00		0.35	10.50			
		Sqm	1	2.80		0.35	0.98			
						Total Executed Quantity	**48.11**			
						Schedule B quantity	**15.40**			
						Quantity Upto 125%	**19.25**	**85.65**	**1649.00**	
						Quantity Above 125%	**28.86**	**85.65**	**2472.00**	

Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
Supply & fixing of Pull Down Challenger : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out a minimum of 100 public park projects in India with EN16630-GS certified products either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80 - 120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCL solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. The seat and backrest is made from Rotomoulded LLDPE. Bearings : Maintenance-free ball bearings. Equipment which have sway and moving parts, must have built in limitors that prevent unwanted and ecesssive movement, which can cause injuries. The limitors must be in accordance with EN16630 safety norms. Scope of delivery : 1 completely pre-assembled equipment modules. Maintenance : Maintain according to EN16630 and the maintenance guide. Size (L*W * H) 2570 MM x 840 MM x 2200 MM . Capacity 2 persons									
	Unit	2				2.00			
						Total Executed Quantity	**2.00**	**298960.00**	**597920.00**	
						Schedule B quantity	**2.00**			
Supply & fixing of Seated Chest Press : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out a minimum of 100 public park projects in India with EN16630-GS certified products either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80 - 120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCL solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. The seat and backrest is made from Rotomoulded LLDPE. Bearings : Maintenance-free ball bearings. Equipment which have sway and moving parts, must have built in limitors that prevent unwanted and ecesssive movement, which can cause injuries. The limitors must be in accordance with EN16630 safety norms. Scope of delivery : 1 completely pre-assembled equipment modules. Maintenance : Maintain according to EN16630 and the maintenance guide. Size (L*W * H) 1955 MM x 730 MM x 1955 MM . Capacity 2 persons									
	Unit	2				2.00			
						Total Executed Quantity	**2.00**	**290375.00**	**580750.00**	
						Schedule B quantity	**2.00**			
Supply & fixing of Self Weighted Rower : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out a minimum of 100 public park projects in India with EN16630-GS certified products either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80 - 120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCL solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. The seat and backrest is made from Rotomoulded LLDPE. Bearings : Maintenance-free ball bearings. Equipment which have sway and moving parts, must have built in limitors that prevent unwanted and ecesssive movement, which can cause injuries. The limitors must be in accordance with EN16630 safety norms. Scope of delivery : 1 completely pre-assembled equipment modules. Maintenance : Maintain according to EN16630 and the maintenance guide. Size (L*W * H) 1390 MM x 805 MM x 1198 MM . Capacity 1 person									
	Unit	2				2.00			
						Total Executed Quantity	**2.00**	**208312.50**	**416625.00**	
						Schedule B quantity	**2.00**			

	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
	Supply & fixing of Rider : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out a minimum of 100 public park projects in India with EN16630-GS certified products either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80 - 120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCL solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. The seat is made from Rotomoulded LLDPE. Bearings : Maintenance-free ball bearings. Equipment which have sway and moving parts, must have built in limitors that prevent unwanted and ecesssive movement, which can cause injuries. The limitors must be in accordance with EN16630 safety norms. Scope of delivery : 1 completely pre-assembled equipment modules. Maintenance : Maintain according to EN16630 and the maintenance guide. Size (L*W * H) 910 MM x 655 MM x 1210 MM . Capacity 1 person									
		Unit	2				2.00			
						Total Executed Quantity	**2.00**	**113625.00**	**227250.00**	
						Schedule B quantity	**2.00**			
201	Supply & fixing of Bicycle : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out a minimum of 100 public park projects in India with EN16630-GS certified products either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80 - 120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCL solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. The seat is made from Rotomoulded LLDPE. Bearings : Maintenance-free ball bearings. Equipment which have sway and moving parts, must have built in limitors that prevent unwanted and ecesssive movement, which can cause injuries. The limitors must be in accordance with EN16630 safety norms. Scope of delivery : 1 completely pre-assembled equipment modules. Maintenance : Maintain according to EN16630 and the maintenance guide. Size (L*W * H) 1000 MM x 500MM x 1290MM . Capacity 1 person									
		Unit	1				1.00			
						Total Executed Quantity	**1.00**	**157812.50**	**157813.00**	
						Schedule B quantity	**1.00**			
202	Supply & fixing of Arm & Pedal Bike : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out a minimum of 100 public park projects in India with EN16630-GS certified products either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80 - 120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCL solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. The seat is made from Rotomoulded LLDPE. Bearings : Maintenance-free ball bearings. Equipment which have sway and moving parts, must have built in limitors that prevent unwanted and ecesssive movement, which can cause injuries. The limitors must be in accordance with EN16630 safety norms. Scope of delivery : 1 completely pre-assembled equipment modules. Maintenance : Maintain according to EN16630 and the maintenance guide. Size (L*W * H) 830 MM x 500MM x 1450 MM . Capacity 1 person									
		Unit	1				1.00			
						Total Executed Quantity	**1.00**	**214625.00**	**214625.00**	
						Schedule B quantity	**1.00**			

Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
Supply & fixing of Tai Chi Spinners : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out a minimum of 100 public park projects in India with EN16630-GS certified products either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80 - 120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCL solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Bearings : Maintenance-free ball bearings. Equipment which have sway and moving parts, must have built in limitors that prevent unwanted and ecesssive movement, which can cause injuries. The limitors must be in accordance with EN16630 safety norms. Scope of delivery : 1 completely pre-assembled equipment modules. Maintenance : Maintain according to EN16630 and the maintenance guide. Size (L*W * H) 1150 MM x 1120 MM x 1620 MM . Capacity 2 persons									
	Unit	1				1.00			
Total Executed Quantity						**1.00**	**145187.50**	**145188.00**	
Schedule B quantity						**1.00**			
Supply & fixing of Big Shoulder Wheel : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out a minimum of 100 public park projects in India with EN16630-GS certified products either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80 - 120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCL solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Bearings : Maintenance-free ball bearings. Equipment which have sway and moving parts, must have built in limitors that prevent unwanted and ecesssive movement, which can cause injuries. The limitors must be in accordance with EN16630 safety norms. Scope of delivery : 1 completely pre-assembled equipment modules. Maintenance : Maintain according to EN16630 and the maintenance guide. Size (L*W * H) 845 MM x 810MM x 1710MM . Capacity 2 persons									
	Unit	1				1.00			
Total Executed Quantity						**1.00**	**157812.50**	**157813.00**	
Schedule B quantity						**1.00**			
Supply & fixing of HD Double Health Walker :All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out in excess of at least 50 public park projects in India either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80 - 120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCL solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Footplates made of alloys of Nylon having good thermal stability. Internal Limited means no bump stops or crush points. Bearings : Maintenance-free ball bearings. Scope of delivery : 1 completely pre-assembled equipment modules. Maintenance : Maintain according to EN16630 and the maintenance guide. Size (L*W * H) 2015 MM x 615 MM x 1360 MM . Capacity 2 persons									
	Unit	1				1.00			
Total Executed Quantity						**1.00**	**298960.00**	**298960.00**	
Schedule B quantity						**1.00**			

Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
Supply & fixing of HD Sit Up Station : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out a minimum of 100 public park projects in India with EN16630-GS certified products either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80 - 120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCL solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. The seat is made from Rotomoulded LLDPE. Bearings : Maintenance-free ball bearings. Equipment which have sway and moving parts, must have built in limitors that prevent unwanted and ecesssive movement, which can cause injuries. The limitors must be in accordance with EN16630 safety norms. Scope of delivery : 1 completely pre-assembled equipment modules. Maintenance : Maintain according to EN16630 and the maintenance guide. Size (L*W * H) 1365 MM x 1335 MM x 700 MM . Capacity 2 persons									
	Unit	1				1.00			
					Total Executed Quantity	**1.00**	**157812.50**	**157813.00**	
					Schedule B quantity	**1.00**			
Supply & fixing of HD Squat Pushing : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out a minimum of 100 public park projects in India with EN16630-GS certified products either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80 - 120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCL solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. The seat and backrest is made from Rotomoulded LLDPE. Bearings : Maintenance-free ball bearings. Equipment which have sway and moving parts, must have built in limitors that prevent unwanted and ecesssive movement, which can cause injuries. The limitors must be in accordance with EN16630 safety norms. Scope of delivery : 1 completely pre-assembled equipment modules. Maintenance : Maintain according to EN16630 and the maintenance guide. Size (L*W * H) 2270 MM x 635 MM x 1640 MM . Capacity 2 persons									
	Unit	1				1.00			
					Total Executed Quantity	**1.00**	**271437.50**	**271438.00**	
					Schedule B quantity	**1.00**			
Supply & fixing of HD Waist Twister :All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out in excess of at least 50 public park projects in India either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80 - 120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCL solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Footplates made of alloys of Nylon having good thermal stability. Internal Limited means no bump stops or crush points. Bearings : Maintenance-free ball bearings. Scope of delivery : 1 completely pre-assembled equipment modules. Maintenance : Maintain according to EN16630 and the maintenance guide. Size (L*W * H) 1460 MM x 1310 MM x 1150 MM . Capacity 3 persons									
	Unit	2				2.00			
					Total Executed Quantity	**2.00**	**164125.00**	**328250.00**	
					Schedule B quantity	**2.00**			

	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
	Supply & fixing of HD Mini Sks. All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark/EN 16630 certificates must be in the name of a supplier who has carried out in excess of at least 50 public park projects in India either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory. All products must clearly display the GS mark as has been issued to the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80 - 120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Footplates made of alloys of Nylon having good thermal stability. Internal Limited means no bump stops or crush points. Bearings : Maintenance-free ball bearings. Scope of delivery : 1 completely pre-assembled equipment modules. Maintenance : Maintain according to EN16630 and the maintenance guide. Size (H *W * H) 1150 MM x 900MM x 1285 MM . Capacity 2 persons									
		Unit	2				2.00			
				Total Executed Quantity			**2.00**	**201091.00**	**402182.00**	
				Schedule B quantity			**2.00**			
	Supply and fixing of single skin kalzip roofing systems of 65/400, 0.9mm thick Aluminium standing seam roof sheets. The sheets comprise of Profiled sheeting of Aluminium self-supported standing seam roof system manufactured from Aluminium alloy AA 3004, minimum material thickness of 0.9mm and PVDF finishing RAL 9006 on the exposed surface with ST clips and necessary accessories. Structure: (i) Supplying, cutting, bending and fabricating hot rolled plates, sag rods, brackings and connection bolts to form a column, truss with base plates and purlins. (ii) Erection of the above truss work structure at required height. (iii) Providing and applying one coat of red oxide primer and two coats of synthetic enamel paint. The scope of work includes a) Design, Engineering, Fabrication and erection of steel structure, roof sheeting and facade system. b) Supply and installation of flashing, capping, screws and all other necessary accessories.									
	Rectangle Portion	Sqm	1	14.42	6.15		88.68			
	Triangle Portion	Sqm	2	6.03			12.05			
				Triangle Portion=0.5*1.96*6.15						
		Sqm	1	57.00			57.00			
				Total Executed Quantity			**157.74**	**15175.25**	**2393699.00**	
				Schedule B quantity			**269.40**			
	Bescom Deposit for Borewell			**Item Not Operated**						
	Providing and Fixing pre cast covering Slab 230mm thick made out of CC , Jelly 20mm Down Size with steel reinforcement including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc. complete and as per the directions of the Engineer-in-charge of the work									
		Sqm	1	7.15	1.80		12.87			
		Sqm	1	10.65	1.80		19.17			
				Total Executed Quantity			**32.04**	**5087.37**	**163000.00**	
	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necesary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications.(The cost of steel reinforcement & formwork to be paid separately) M20 Design Mix Using 20 mm nominal size graded crushed coarse aggregates									
	Deck Slab for Drain	Cum	1	34.50	1.83	0.15	9.47			
	Step 4	Cum	1	14.94	0.9	0.1	1.34			
		Cum	1	44.74	0.60	0.10	2.68			
				Total Executed Quantity			**13.50**	**6630.45**	**89507.00**	
	Construction of Embankment by excavating the available approved Gravel/Murrum deposited at a place or borrow pits during or prior excavation with all lifts and lead, transportation to site, spreading, grading to required slope and compacting to meet the requirement complete as per specifications, including cost of labour,rolling,water,all materials, usage& all other appurtenaces required to complete the work.									
	Dress Room	Cum	1	Area=29.458		0.30	8.84			
	Room 2	Cum	1	1.50	7.55	0.35	3.96			
	Toilet Room	Cum	1	2.98	1.93	0.90	5.18			
		Cum	1	2.73	1.28	0.90	3.14			
		Cum	2	1.68	1.32	0.90	3.99			
		Cum	1	2.85	1.26	0.90	3.23			
		Cum	1	1.69	1.55	0.90	2.36			
		Cum	1	1.55	1.12	0.90	1.56			
	Stage	Cum	1	4.64	6.50	0.75	22.62			
	Near stage	Cum	1	Area=57.63		1.10	63.39			
		Cum	1	4.05	2.77	1.20	13.46			
		Cum	1	2.28	5.58	1.20	15.22			

	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
		Cum	1	2.70	5.90	1.00	15.93			
		Cum	1	Area=45.74		1.50	68.61			
		Cum	1	Area=27.21		1.00	27.21			
						Total Executed Quantity	**258.71**	**446.62**	**115546.00**	
	near Room -2									
	40mm Normal gauge polythene bore pipes									
	Amphitheater	Mtr	1	100.00			100.00			
						Total Executed Quantity	**100.00**	**75.75**	**7575.00**	
	Supply, installing,testing and commissioning COMMON control panelconsisting of the following INCOMING:1 No set of Phase indicating lamps with SFU of suitable rating 1 No. Analog Ammeter, 1 No Analog Voltmeter 1ni with Phase selector switch, Isolating switch OUTGOING for Main Electrical Pump: 1 No. MCB 1 No. DOL of S/D Starter suitable for respective HP 1 No. Electrcal Protection Like single Phase preventor, under voltage over Volage, under current over current & dry run protection suitable for the pump described above 1 no Indoor type Upto 6 HP pumps									
		No	1				1			
						Total Executed Quantity	**1.00**	**9882.85**	**9883.00**	
	Providing,supplying to work site, Submersible Pump Set of 150mm dia suitable for bore well and confirming to IS 80342000: 3Phase , SS Bowl & Impeller with Low volt Motor as per specifications,as per necessary ammendments and instructions of engineer incharge of work. 3.00 HP - 120 LPM @ 55 m = 5 STG Outlet Dia - 2.00"									
		each	1				1			
						Total Executed Quantity	**1.00**	**31160.11**	**31161.00**	
	Providing 15 mm cement plaster on the rough side of single or half brick wall of mix 1:4 (1 cement: 4 fine sand) including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per directions of Engineer-in-charge.									
	Steps									
	Towards Ladies Toilet	Sqm	1	1.20	1.20		1.44			
		Sqm	1	1.20	0.90		1.08			
		Sqm	1	1.20	0.60		0.72			
		Sqm	1	1.20	0.30		0.36			
	Gents Change Room	Sqm	1	0.97	0.30		0.29			
	Ladies Change Room	Sqm	1	1.44	0.30		0.43			
	Towards Gents Toilet	Sqm	1	0.90	0.30		0.27			
	Infront of Stage	Sqm	1	1.23	0.60		0.74			
	Step 1	Sqm	1	1.23	0.30		0.37			
		Sqm	1	1.27	0.60		0.76			
	Step 2	Sqm	1	1.10	0.30		0.33			
		Sqm	1	1.10	0.60		0.66			
	Step 3	Sqm	1	1.10	0.60		0.66			
		Sqm	1	1.25	0.60		0.75			
	Step 4	Sqm	1	1.25	0.60		0.75			
	Gents Change Room Toilet									
		Sqm	1	1.35		2.02	2.73			
		Sqm	1	2.24		2.02	4.52			
		Sqm	1	2		2.02	4.04			
		Sqm	1	2.24		2.02	4.52			
	Ladies Change Room Toilet									
		Sqm	2	1.85		2.10	7.77			
		Sqm	1	1.4		2.10	2.94			
		Sqm	1	0.66		2.10	1.39			
	Gents Toilet	Sqm	1	1.64		2.10	3.44			
		Sqm	1	1.5		2.10	3.15			
		Sqm	1	1.65		2.10	3.47			
		Sqm	1	1.5		2.10	3.15			
		Sqm	1	1.11		2.10	2.33			
		Sqm	1	1.65		2.10	3.47			
		Sqm	1	0.35		2.10	0.74			
	Ladies Toilet									
		Sqm	2	1.5		2.01	6.03			
		Sqm	2	1.65		2.01	6.63			
		Sqm	4	0.52		2.01	4.18			
		Sqm	2	1.25		2.01	5.03			

Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
Ladies Change Room Back Side-	Sqm	1	1.20		0.20	0.24			
Wall	Sqm	2	0.30		0.20	0.12			
	Sqm	1	1.20	0.30		0.36			
Toilet Room Right Side- Step	Sqm	1	1.20	0.20		0.24			
	Sqm	2	1.20		0.10	0.24			
Main Gate	Sqm	2	1.75	0.20		0.70			
	Sqm	4	1.75		0.10	0.70			
			Total Executed Quantity			**81.73**	**275.53**	**22520.00**	

Providing half nosing for 40mm thick granite slab using required machinery including cost and conveyance of all materials, labour for all items of work, HOM etc., complete as per specification

Ladies Change Room Back Side									
Portion	m	1	6.25			6.25			
	m	1	4.60			4.60			
	m	1	6.15			6.15			
Stage Front Side									
For Trapezoidal Portion	m	1	6.65			6.65			
Front Side	m	1	6.00			6.00			
Right Side	m	1	3.22			3.22			
	m	1	1.37			1.37			
Left Side	m	1	6.00			6.00			
	m	1	3.21			3.21			
Gents Toilet Right Side	m	1	1.43			1.43			
	m	1	5.00			5.00			
	m	1	5.15			5.15			
	m	1	3.90			3.90			
Ramp									
For Gallery Steps	m	1	13.20			13.20			
Riser - 1	m	1	13.95			13.95			
Riser - 2	m	1	14.75			14.75			
Riser - 3	m	1	16.15			16.15			
Riser - 4	m	1	16.85			16.85			
Riser - 5	m	1	17.50			17.50			
Riser - 6	m	1	18.15			18.15			
Riser - 7									
Small Steps in Gallery	m	6	1.35			8.07			
Riser	m	6	1.35			8.07			
	m	24	0.30			7.20			
Sides									
Stage Front Side Steps									
Trapezoidal Portion									
Steps 1	m	2	1.30			2.60			
Riser	m	4	0.30			1.20			
Sides									
Steps 2	m	1	1.40			1.40			
Riser	m	1	1.04			1.04			
	m	2	0.26			0.52			
Sides	m	2	0.30			0.60			
Steps 3	m	1	1.34			1.34			
Riser	m	1	1.34			1.34			
	m	2	0.32			0.64			
Sides	m	2	0.32			0.64			
Steps 4									
Riser	m	1	1.40			1.40			
	m	1	1.14			1.14			
Sides	m	4	0.30			1.20			
Towards Ladies Toilet									
Riser	m	3	1.27			3.81			
Sides	m	3	0.32			0.96			
Gents Change Room									
Riser	m	1	0.97			0.97			
Sides	m	2	0.28			0.56			
Ladies Change Room									
Riser									
Sides	m	1	1.42			1.42			
	m	2	0.29			0.57			

Sl. No.	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
	Towards Gents Toilet									
	Riser	m	1	0.97			0.97			
	Sides	m	2	0.25			0.50			
	Ladies Change Room Back Side									
	Riser	m	1	1.20			1.20			
	Sides	m	2	0.30			0.60			
	Tiolet Right Side									
	Riser	m	1	1.35			1.35			
	Sides	m	2	0.30			0.60			
	Total Executed Quantity						**221.39**	**392.69**	**86936.00**	
F9	Providing and fixing Chlorinated Polyvinyl Chloride (CPVC) pipes, having thermal stability for hot & cold water supply including all CPVC plain & brass threaded fittings This includes jointing of pipes & fittings with one step CPVC solvent cement, trenching, refilling & testing of joints complete as per direction of Engineer in Charge. External work 40mm nominal dia pipes									
		m		30.00			30.00			
		m		10.00			10.00			
	Total Executed Quantity						**40.00**	**521.06**	**20843.00**	
E10	Providing and fixing C.P. brass shower rose with 15 or 20 mm inlet : 10mm diameter									
		Nos.	2				2.00			
	Total Executed Quantity						**2.00**	**224.42**	**449.00**	
E11	Supplying ...litres capacity vertical/horizontal type wall mounting Electrical water heater with 22 SWG copper/SS sheet metal inner Container tinned inside and anticorrosive paint outside and 20 SWG M.S. sheet metal outer cover filled with glass wool between inner and outer container for thermal insulation complete. The inlet and outlet pipes so arranged that water flow inside results in water to flow out from the inner container without turbulence. The Inner container shall have direct immersion type copper tube nickel plate .2KW capacity element with a neon indicator fitted with 20A capacity 25 to 85 degree Centigrade range thermostat. The water heater shall completely be wired with 40/0.0076 inch 3 core copper flexible wire of 1.5 meters length and the outer container provided with heavy gauge brackets for wall mounting. 25Litres									
		Each	2				2.00			
	Total Executed Quantity						**2.00**	**10719.13**	**21439.00**	
E12	Supplying & fixing - flexible LED Strip Light .....W Power consumption in 5mtrs length CCT 6500 degree K, CRI> 70%. efficacy >80 lumen per watt, life> 25000 burning hours and Compliance to IS 10322/IEC 60598, LM 79 & LM 80. The LED are driven by HF electronic driver non integrated, with PF > 0.95, power loss should < 5% of lamp wattage., short circuit & open circuit protection to be integrated in the circuit, THD less than 20%, Life as per LM 79. The operating input voltage should be between 130 to 275 volts. BIS Approved with 2 years Warranty against any manufacturing defect working under standard electrical condition.									
		m		227.53			227.53			
	Total Executed Quantity						**227.53**	**1804.87**	**410663.00**	
E13	Supplying of 1440rpm heavy duty exhaust fan with bracket blades suitable to operate on 230V 50Hz, AC Supply complete. 12" Sweep (300mm)									
		Each	4				4.00			
	Total Executed Quantity						**4.00**	**3026.97**	**12108.00**	
E14	Supplying & fixing of retrofit type - LED bulb.....W with OPAL acrylic diffuser comprising of LED source with CCT 6500 degree K, CRI> 70%. efficacy >80 lumen per watt, life> 25000 burning hours and Compliance to IS 10322/IEC 60598. LM 79 & LM 80. The LED are driven by HF electronic driver integrated in the system, with PF > 0.95, power loss should < 5% of lamp wattage., short circuit & open circuit protection to be integrated in the circuit, THD less than 20%, Life as per LM 79. The operating input voltage should be between 130 to 275 volts. BIS Approved and Tested by NABL/CPRI accredited laboratory with 2 years Warranty against any manufacturing defect working under standard electrical condition. 9W, 6500K									
		Each	14				14.00			
	Total Executed Quantity						**14.00**	**161.60**	**2263.00**	
E15	**Acrylic Synthetic Paint for Basket Ball Court and PVC Flooring for Badminton Court, -** Providing and Laying of ITF Certified 5 layers of Acrylic Synthetic Standard System including primer, Resurfacer and Approved colour and Line marking as per international standard. - Providing and Laying of PVC Sports Flooring of 6.5mm thick as per direction of Engineer in Charge. - Providing and Laying of Foam of 8.00 mm thick beneath PVC Sports Flooring as per direction of Engineer in Charge.									
	VidyaranyaPura									
	Badminton Court	Sqm	1	30.8	7.25		223.30			
	Aerobic Room	Sqm	1	13.75	6.6		90.75			
	Deductions									
	Chair supports	Sqm	-26	0.45	0.17		-1.99			
	Total Executed Quantity						**312.06**	**3750.13**	**1170270.00**	
E16	Providing and Installing mirror, including cost of all materials like plywood, gum, screw, beeding etc., and all lead & lift, transportation and labour charges. The cost also includes all applicable taxes., complete as per direction of engineer in charge.									
	VidyaranyaPura									
	West side	Sqm	8	1.22		1.80	17.57			
	Gym Building	Sqm	1	2.13		1.22	2.60			

Sl. No.	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
	Amphitheator									
		Sqm	2	1.20		0.60	1.44			
		Sqm	2	0.60		0.60	0.72			
						Total Executed Quantity	**22.33**	**19392.00**	**432958.00**	
E17	Providing and fixing Steel work in built up tubular (round, square or rectangular hollow tubes etc.) trusses etc., including cutting, hoisting, fixing in position and applying a priming coat of approved steel primer, including welding and bolted with special shaped washers etc. complete. Electric resistance or induction butt welded tubes including cost of materials, labour, usage charges of machinery complete as per specifications and as per directions of the Engineer-in-Charge.									
		kg					676.97			
						Total Executed Quantity	**676.97**	**122.21**	**82733.00**	
E18	Providing and fixing stainless steel (Grade 304) railing made of Hollow tubes, channels, plates etc., including welding, grinding, buffing, polishing and making curvature (wherever required) and fitting the same with necessary stainless steel nuts and bolts complete. i/c fixing the railing with necessary accessories & stainless steel dash fasteners, stainless steel bolts etc., of required size, on the top of the floor or the side of waist slab with suitable arrangement as per approval of Engineer-in- charge, (for payment purpose only weight of stainless steel members shall be considered excluding fixing accessories such as nuts, bolts, fasteners etc.) including cost of materials, labour, usage charges of machinery complete as per specifications and as per directions of the Engineer-in-Charge.									
	For Gallery Steps									
		Sqm	2	0.60		1.00	1.20			
		Sqm	2	0.90		1.00	1.80			
		Sqm	2	0.90		1.00	1.80			
		Sqm	2	0.90		1.00	1.80			
						Total	6.60			
				Take 12 kg per sqm						
		Kg					79.20			
						Total Executed Quantity	**79.20**	**555.50**	**43996.00**	
E19	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100v grade, multistrand Copper with low conductor resistance single core cable in open or concealed system of wiring with specified IS-694:comfirming to latest amendments. 4 Sqmm									
		m		1440.00			1440.00			
						Total Executed Quantity	**1440.00**	**59.59**	**85810.00**	
E20	Supplying PVC ringtite pipes conforming to IS 4985:2000 with latest amendments and conveying to worksite, rolling and lowering into trenches, laying true to line and level and perfect linking at joints, testing and commissioning, including loading unloading at both destinations and cuts of pipes wherever necessary including jointing of PVC pipes and specials (excluding cost of specials) with jointing of approved type, with all labour with all lead & lift including encasing the pipe alround to a depth of not less than 15 cms. with soft gravel or selected earth available from the excavation etc. complete and giving necessary hydraulic test to the required pressure as per ISS(Contractor will make his own arrangements for procuring water for testing) etc. for: PVC pipes 110mm dia., 6									
		m	1	30.00			30.00			
		m	1	30.00			30.00			
		m	1	30.00			30.00			
		m	1	30.00			30.00			
		m	1	30.00			30.00			
		m	1	30.00			30.00			
		m	1	15.00			15.00			
						Total Executed Quantity	**195.00**	**429.78**	**83807.00**	
E21	Supplying PVC ringtite pipes conforming to IS 4985:2000 with latest amendments and conveying to worksite, rolling and lowering into trenches, laying true to line and level and perfect linking at joints, testing and commissioning, including loading unloading at both destinations and cuts of pipes wherever necessary including jointing of PVC pipes and specials (excluding cost of specials) with jointing of approved type, with all labour with all lead & lift including encasing the pipe alround to a depth of not less than 15 cms. with soft gravel or selected earth available from the excavation etc. complete and giving necessary hydraulic test to the required pressure as per ISS(Contractor will make his own arrangements for procuring water for testing) etc. for: PVC pipes 140mm dia.., 6									
	Underground Drainage System									
		m	1	30.00			30.00			
		m	1	30.00			30.00			
		m	1	30.00			30.00			
		m	1	18.00			18.00			
						Total Executed Quantity	**108.00**	**618.48**	**66797.00**	
E22	Fixing and Installation of Double Shoulder Press Station: Size -132 X 88 X 144 CM, that must contain of two ARM MODULES Angular resistance, bearingless module) that works as dual action [push and pull/extension & contraction) connected to a main center pillar of OD 89mm of min 3mm thickness. The A.R.M must be bearingless, shock less, drop less and provide 0-30 kg resistance. The seats are fixed to the main post and do not move up and down-(Seats are immovable) to ensure it is safe & stable, zero drops and support disabled people to use the product without risk of falling or slipping off. Finishing to be Metalized/Plasma zinc injection + Dupont/Alexta outdoor use color powder electrostatic coating. The handles are of 3mm Endu-Rubber with aluminum cap locking anti vandal system. All fasteners to be of 304 stainless, Torx Anti Vandal Fasteners, All nuts enclosed in Polyamide Anti Vandal Caps. Safe Zone 432 X 388 CM. Inclusive of All Taxes and Transportation Charges									
		Each	1				1.00			
						Total Executed Quantity	**1.00**	**383062.70**	**383063.00**	

S. No	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
165	Fixing and Installation of a two person ski trainer machine: Size-190 X 51 X 162 CM, that is a fabricated unit of four curved handrails that is affixed to a base frame and all of which are supported by two main central pillars made from 39mm OD & 3mm min wall thickness aesthetically curved are tube with minimal deformation and without convex sides. The unit consists of high grade full floor moulded foot rests made of high grade LLDPE. The arms are limited in movement as per international safety norms by the use of safe stopper [limiter]. The systems has 3mm Endu-Rubber handles with aluminum cap locking ant vandal system. All fasteners to be of 304 stainless. Torx Anti Vandal Fasteners. All nuts enclosed in Polyamide Anti Vandal Caps. Finishing to be Metalized/Plasma zinc injection + Dupont Alexta outdoor use color powder electrostatic coating. Safe Zone: 490 X 350 CM. Inclusive of All Taxes and Transportation Charges:									
		Each	1				1.00			
							Total Executed Quantity	1.00	347154.17	347155.00
	BESCOM CHARGES									
	Deposit									
	a)Receipt No : 317859231415									1617.00
	Meter Charges									
	Bill No. 544									2430.00
									Amount given in 1st RA Bill	
									Total of PWD SR Items	4954747.00
									GST 18%	891854.00
									Sub Total Amount given in 1st RA Bill	5846601.00
									Amount given in 2nd RA Bill	
									Total of PWD SR Items	7726059.00
									GST 18%	1390690.00
									Total of Other SR Items including GST Unit Rate	2610598.00
									BESCOM CHARGES	18600.00
									Sub Total Amount given in 2nd RA Bill	11745947.00
									Remaining Amount	
									Sub Total of Items without GST	6073182.00
									Sub Total	6073182.00
									Grand Total	23665730.00

Assistant Engineer
BBMP

Assistant Executive Engineer
BBMP

Executive Engineer
BBMP

Technical Sanction
Accorded For Rs. 23665730.00
Head of A/C..0.1732.....
CER NO :..18..... Dt:24.04.23